



भारतीय विमानपत्तन प्राधिकरण  
AIRPORTS AUTHORITY OF INDIA

No. AAI/CHQ/ED/Engg.-ER/Engg(C)/RTI/2019/752

Date: 03.10.2019

To,

Sh. M. B. Thakur,  
Darbhanga Bihar,  
Darbhanga-846001


Sub: Information under RTI Act, 2005.

This has reference to your online RTI application (Reg. no. AAOIN/R/2019/51376/1) dt. 03.09.2019 of received in this office on 03.10.2019 for providing reply in respect of your queries at S. No. 1, 3 & 4. The replies to your said queries are as below:

S.No.	Question	Reply
1.	What is status of Construction of project of Darbhanga Airport to ready for Civil Aviation.	The status of physical progress of various works for Development of Darbhanga Airport, as on September 2019, is as follows: <ul style="list-style-type: none"><li>• Strengthening of Runway : Progress:- 31%</li><li>• Construction of Interim Terminal Building: Progress:- 65%</li><li>• Miscellaneous civil works : Progress:- 60%</li><li>• Development of connecting roads:- Progress:- 08%</li></ul>
3.	Is project late as per schedule. If show please specify reason for delay from schedule.	Current progress of the work is not as per schedule & delay is on account of delayed handing over of site to AAI and slow progress by executing agency.
4.	Suggestion: Please update list of all project of Airport Authority of India on website with % completion of project to be updated every month. Is it feasible by you or not.	Suggestion noted please.

Thanking you,

Yours faithfully

  
(Ashok Kumar)  
03/10/2019  
GM (Engg-C) ER,  
CPIO-ER, CHQ

Copy to:

1. GM (IT), AAI, CHQ. :- For uploading reply on AAI website.
2. Sh. S. Jugani, GM (Engg.-C) – MIS CHQ :- With a request to take up the matter with Competent Authority for decision in respect of RTI query No. 04.
3. Sh. P.K. Asiwai, Jt. General Manager (RTI) :- For information please.
4. DGM (E-C)-ER, MIS, AAI, CHQ. :- For information please.

180-170  
04/10/19