



# भारतीय विमानपत्तन प्राधिकरण AIRPORTS AUTHORITY OF INDIA

Dated: 27.05.2026

To,

The Director,  
Ministry of Environment, Forest & Climate Change (IA Division)  
Indira Paryavaran Bhavan, Jor Bagh Road,  
New Delhi

**Sub: Submission of Six Monthly Compliance Report of Stipulated Conditions of Environmental Clearance Expansion of Civil Enclave at Jammu Airport over an area of 40,000m<sup>2</sup> proposed by Airports Authority of India by Ms Airports Authority of India for submission Period of April 2025 to September 2025.**

**Ref. No.21-46/2023-IA.III date-07.12.2023**


Sir,

This has reference to the EC Identification no. **EC23A2902JK5192762N** and EC letter No. **21-46/2023-IA.III date-07.12.2023** vide which we have been asked to submit the Compliance with the specific and general conditions.

In view of above, we are approaching you by submitting a (Soft) copy of the following information/documents for your kind perusal:

1. Point-wise compliance of the stipulated environmental condition/safeguards.
2. Supporting Documents

Thanking You,  
Yours Sincerely,

  
**M/s Airports Authority of India**  
(Authorized Signatory)

Copy to:

1. The Chairman, Central Pollution Control Board Parivesh Bhavan, CBD- cum- Office Complex, East Arjun Nagar, New Delhi- 110032.
2. The Member Secretary, Jammu and Kashmir State Pollution Control Board, Parivesh Bhawan, Transport Nagar, Narwal, Jammu.

# 1

## INTRODUCTION

### 1.1 Introduction

**M/s Airports Authority of India** has proposed the expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup> proposed by Airports Authority of India, District- Jammu, UT-Jammu and Kashmir.

This Project has obtained its Environmental Clearance from the Ministry of Environment, Forest and Climate Change (New Delhi) with certain conditions.

#### **Status of the Project:**

The project is under construction as per EC conditions securing Consent to Establish and other requisite permissions.

### 1.2 Purpose of the Report

As per the "Sub Para (i)" of "Para 10" of EIA Notification 2006, it is stated that *"It shall be mandatory for the project proponent to submit half-yearly compliance report in respect of the stipulated prior environmental clearance terms and conditions in hard and soft copies to the concerned regulatory authority, on 1st June and 1st December of each calendar year"* and as per compliance condition mentioned in Environment Clearance Letter.

The regulatory authorities in this case are MoEF & CC Delhi and CPCB Delhi & Jammu & Kashmir State Pollution Control Board Jammu. Various scheduled Site Visits were conducted by a team of Experts to Monitor Pollution-related parameters as defined by CPCB / JKSPCB. Samples for water and soil were also collected by NABL/ MoEF approved laboratory for analysis.

Based on the Specific and General Conditions mentioned in the EC Letter, a Compliance Report has been prepared and submitted regularly to the authority.

The Environmental assessment has been carried out to verify:

- 1) The proposed project has not any adverse effect on the project site as well as it's surrounding.
- 2) There is compliance with the conditions stipulated in the Environmental Clearance Letter.
- 3) The Project proponent is implementing the environmental safeguards in the true spirit.
- 4) The non-conformity in the project with respect to the environmental implications of the project.
- 5) The project proponent is implementing the environmental pollution mitigation measures as suggested in the approved Form-1 and Environmental Management Plan.

### 1.3 Methodology for Preparation of Report is as follows:

- 1) Study of EC Letter & Related Documents.
- 2) Site Visits by a Team of Experts.
- 3) Monitoring of Environment Parameters, viz. Ambient Air, Water, Noise & Soil by the NABL/MoEF labs.
- 4) Interpretation of Monitoring Results.
- 5) Preparation of the Half yearly Environmental Compliance Report.

**1.4 Generic Structure of Report:**

- 1) Purpose of the Report, explaining the need of a Compliance Report and the Methodology Adopted for the preparation of Report.
- 2) Compliance Report, explaining the entire General & specific conditions in the EC Letter and providing details w.r.t. each condition/ guideline.
- 3) Supporting Documents which are mandatory for the project.

# 2

## ADHERENCE TO SPECIFIC AND GENERAL CONDITIONS

### I. Specific Conditions

| Sr.No. | Conditions                                                                                                                                                                                                                                                                                                                                            | Replies                                                                                                                                                                                                                                                     |
|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1.     | The entire area should be cordoned off with large tin shed (at least up to 6.0 m) so that no dust goes outside from the active area during construction phase.                                                                                                                                                                                        | Agreed & is being complied.                                                                                                                                                                                                                                 |
| 2.     | All measures should be taken as per rules for control of pollution during construction.                                                                                                                                                                                                                                                               | All measures have been undertaken to control pollution during construction.                                                                                                                                                                                 |
| 3.     | At least 2 % of moisture should be maintained all time in all materials (except construction materials, cement and other equivalent materials) including excavated material during construction phase.                                                                                                                                                | Agreed & is being complied.                                                                                                                                                                                                                                 |
| 4.     | As the building construction progresses, the inside area should be covered with fine screen cloth.                                                                                                                                                                                                                                                    | Complied.                                                                                                                                                                                                                                                   |
| 5.     | Construction activities that are likely to cause noise nuisance to nearby residents should be carried out only between 6am to 8pm.                                                                                                                                                                                                                    | Complied.                                                                                                                                                                                                                                                   |
| 6.     | Fresh water requirements from local authority shall not exceed 465 KLD. Extraction of ground water shall be subject to the permission of Central Ground Water Authority (CGWA).                                                                                                                                                                       | Agreed & noted.<br>Certificate of registration for Borewell in Jal Sakti Department (PHE).<br>The Connection no. for Borewell registration is 1211030000114 dated-22.05.2023.<br>Certificate of Registration for Borewell is attached as <b>Annexure-2.</b> |
| 7.     | The project proponents would commission a third-party study on the implementation of conditions related to quality and quantity of recycle and reuse of treated water, efficiency of treatment systems, quality of treated water being supplied for flushing, and the quality of water being supplied through spray faucets attached to toilet seats. | Noted & will be complied.                                                                                                                                                                                                                                   |
| 8.     | The proponent shall also provide electric charging points in the parking areas for e-vehicles as committed.                                                                                                                                                                                                                                           | 25 Nos. of EV Charging points are planned for installation at NTB Site.                                                                                                                                                                                     |
| 9.     | The construction of the structures shall be undertaken as per the plans approved by the concerned local authorities/local administration, meticulously conforming to the existing local and central rules & regulations.                                                                                                                              | The construction of the structures is being undertaken as per the plans approved by the concerned local authorities/local administration, meticulously conforming to the existing local and central rules & regulations.                                    |
| 10.    | The construction material shall be obtained only from approved quarries. In case new quarries are to be opened, specific approvals from the competent authority shall be obtained in this regard.                                                                                                                                                     | Complied.                                                                                                                                                                                                                                                   |
| 11.    | Notification GSR 94(E) dated 25.01.2018 of MoEF&CC regarding Mandatory Implementation of Dust Mitigation Measures for Construction and Demolition Activities shall be complied with.                                                                                                                                                                  | Noted & being complied.                                                                                                                                                                                                                                     |
| 12.    | Vehicles hired for bringing construction material to the site should be in good conditions and should have a                                                                                                                                                                                                                                          | Agreed & complied.                                                                                                                                                                                                                                          |

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

|     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                      |
|-----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|
|     | pollution check certificate and should be operated only during non-peak hours, as applicable.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                                                      |
| 13. | Ready mixed concrete must be used in building construction.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Whenever required ready mixed concrete is being used in building construction.                                       |
| 14. | Water demand during construction should be reduced by use of pre-mixed concrete, curing agents and other best practices referred.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Pre-mixed concrete, curing agents are being used wherever applicable to reduce the water demand during construction. |
| 15. | Construction spoils, including bituminous materials and other hazardous materials, must not be allowed to contaminate watercourse and the dumpsites for such materials must be secured so that they should not leach into the ground water.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Agreed & is being complied. Moreover, till date no Bituminous Material is used.                                      |
| 16. | Appropriate drainage channels need to be designed to take care of the water flow into the nearest water course/rivers, etc. It should be ensured that sustainable water flow in the various channels of watershed in the plateau is maintained.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Agreed & complied with. Drainage system has been designed with 26 Nos. Recharge Wells.                               |
| 17. | Separation of grey and black water should be done by the use of dual plumbing line for separation of grey and black water.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | Noted and complied.                                                                                                  |
| 18. | Water conservation fixtures shall be provided and water balance shall be maintained through verifiable metering for fresh raw water, recycled as well as rain water harvesting.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Noted and will be complied.                                                                                          |
| 19. | Use of environment friendly materials in bricks, blocks, and other construction materials, shall be required for at least 20% of the construction material quantity. These include Fly Ash bricks, hollow bricks, AACs, Fly Ash Lime Gypsum blocks, Compressed earth blocks, and other environment friendly materials.                                                                                                                                                                                                                                                                                                                                                                                                                                      | Agreed & complied. AAC Blocks are used instead of Red Bricks. Also, PPC cement is being used.                        |
| 20. | Notification GSR 568 dated 18.06.2018 of MoEF&CC regarding Ambient Air Quality Standards with respect to Noise in Airport Noise Zone shall be complied with.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Agreed & is being complied.                                                                                          |
| 21. | Integrated Noise Model (INM) be more frequently used and mitigation undertaken during the operational phase of the project shall be recorded and reported.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | Noted and will be complied.                                                                                          |
| 22. | Debris and Muck Management Plan to be prepared and implemented so as to avoid spillage of muck and debris on the slopes.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Noted.                                                                                                               |
| 23. | Soil stockpile shall be managed in such a manner that dust emission and sediment runoff are minimized. Ensure that soil stockpiles are designed with no slope greater than 2:1 (horizontal/vertical).                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Noted & is being maintained accordingly.                                                                             |
| 24. | No tree can be felled/transplant unless exigencies demand & need to be cut with prior permission from the concerned Authority. Efforts to be made to transplant the trees to other locations in the same vicinity by using appropriate mechanical devices which are available these days. Old trees should be retained based on girth and age regulations as may be prescribed by the Forest Department. Where the trees need to be cut, compensatory plantation in the ratio of 1:10 (i.e., planting of 10 trees for every 1 tree that is cut) shall be done and maintained. Efforts be made to plant indigenous species which are tall in size rather than small saplings. The survival rate studies on the plantation shall be done after every 3 years. | No tree cutting is involved.                                                                                         |

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

|     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                                                              |
|-----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
| 25. | The plantation species in and around proposed site should be carefully chosen to avoid bird nesting and to improve pollution control and noise control measures. Water intensive and/or invasive species should not be used for landscaping.                                                                                                                                                                                                                                                          | Noted.                                                                                                       |
| 26. | Energy conservation to the extent of at least 20% shall be incorporated, including water conservation (reuse/recycle, rainwater harvesting and water efficient fixtures) and other green building practices for various buildings proposed within the New Civil Enclave. The PP shall consider ECBC Guidelines 2009 to achieve energy efficiency. The energy conservation measures shall be subject to periodic verification by the competent Energy Conservation/ Efficiency authority in the State. | Agreed & will be complied.                                                                                   |
| 27. | Adopt 'Zero Carbon Programme' both in the construction and operational phases of the proposed project.                                                                                                                                                                                                                                                                                                                                                                                                | Noted and is being complied as per GRIHA.                                                                    |
| 28. | The project proponent shall strictly comply with the concern raised during public consultation and commitment(s) made by them in the same and recommendation(s) made by EAC in compliance to the OM as per F. No. 22-65/2017-IA.III dated 30.09.2020 issued by MoEF&CC as amended from time to time.                                                                                                                                                                                                  | Commitments made by us for addressal of public consultation issues will be undertaken as recommended by EAC. |

**II Statutory Compliance:**

| Sr.No. | Conditions                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Replies                                                                                                                                                                       |
|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1.     | The project proponent shall obtain forest clearance under the provisions of Forest (Conservation) Act, 1980. In case of the diversion of forest land for non-forest purpose involved in the project.                                                                                                                                                                                                                                                                          | Not Applicable as no forest land is involved.                                                                                                                                 |
| 2.     | The project proponent shall obtain clearance from the National Board for Wildlife, if applicable.                                                                                                                                                                                                                                                                                                                                                                             | Not Applicable.                                                                                                                                                               |
| 3.     | The project proponent shall prepare a Site-Specific Conservation Plan & Wildlife Management Plan and approved by the Chief Wildlife Warden. The recommendations of the approved Site-Specific Conservation Plan I Wildlife Management Plan shall be implemented in consultation with the State Forest Department. The implementation report shall be furnished along with the six-monthly compliance report (in case of the presence of schedule-I species in the study area) | Noted & Agreed. The approved Site - specific Conservation Plan/ wildlife Management Plan will be implemented in consultation with the State Forest Department.                |
| 4.     | The project proponent shall obtain Consent to Establish/Operate under the provisions of Air (Prevention & Control of Pollution) Act 1981 and the Water (Prevention & Control of Pollution) Act, 1974 from the concerned State Pollution Control Board/ Committee.                                                                                                                                                                                                             | CTE has been obtained from J&K Pollution Control Committee Vide No. PCC/digital/24024335931 of 2024 dated 01.04.2024 and the copy is attached as <b>Annexure-1.</b>           |
| 5.     | The project proponent shall obtain the necessary permission from the Central Ground Water Authority, in case of drawl of ground water/from the competent authority concerned in case of drawl of surface water required for the project                                                                                                                                                                                                                                       | Agreed & Noted.<br>Certificate of registration for Borewell in Jal Sakti Department (PHE).<br>The Connection no. for Borewell registration is 1211030000114 dated-22.05.2023. |

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

|    |                                                                                                                                                                                                                                                               |                                                                                                                                                                                                                                                         |
|----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    |                                                                                                                                                                                                                                                               | Certificate of Registration for Borewell is attached as <b>Annexure-2.</b>                                                                                                                                                                              |
| 6. | Clearance from Directorate General of Civil Aviation (DGCA) and Airports Authority of India (AAI) for safety and project facilities shall be obtained.                                                                                                        | Not Applicable as the proposed expansion is proposed by the Airports Authority of India. The Jammu airport operation is under the control of the IAF and AAI is responsible only for the operation of the Civil Enclave.                                |
| 7. | A certificate of adequacy of available power from the agency supplying power to the project along with the load allowed for the project should be obtained.                                                                                                   | The proposed project is under construction phase. Power requirement for the operations will be sourced from the JPDCL.                                                                                                                                  |
| 8. | All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, fire Department, Civil aviation Department shall be obtained, as applicable, by project proponents from the respective competent authorities. | Noted and Agreed. The proposed project is in construction phase statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, fire Department, Civil aviation Department will be obtained as per applicability. |

## 2. Air Quality Monitoring and Preservation

| S. No. | Conditions of Environmental Clearance                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Status of Compliance                                                                                                                                                    |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| i      | The project proponent shall install system to carryout Ambient Air Quality monitoring for common/criterion parameters relevant to the main pollutants released (e.g. PM <sub>10</sub> and PM <sub>2.5</sub> in reference to PM emission, and SO <sub>x</sub> and NO <sub>x</sub> in reference to SO <sub>2</sub> ; and NO <sub>x</sub> emissions) within and outside the airport area at least at four locations. (one within and three outside the plant area at an angle of 120 each), covering upwind and downwind directions                                                                                                                                                                                                                                                                                               | Noted and agreed.<br>We are monitoring within and outside the airport area have installed system to carryout Ambient Air Quality                                        |
| ii     | Diesel power generating sets proposed as source of backup power should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The height of stack of DG sets should be equal to the height needed for the combined capacity of all proposed DG sets. Use of low sulphur diesel. The location of the DG sets may be decided with in consultation with State Pollution Control Board                                                                                                                                                                                                                                                                                                                                                                                                        | Noted and agreed.                                                                                                                                                       |
| iii    | A detailed traffic management and traffic decongestion plan shall be drawn up to ensure that the current level of service of the roads within a 05 kms radius of the project is maintained and improved upon after the implementation of the project. This plan should be based on cumulative impact of all development and increased habitation being carried out or proposed to be carried out by the project or other agencies in this 05 Kms radius of the site in different scenarios of space and time and the traffic management plan shall be duly validated and certified by the State Urban Development department and the P. W.D/ competent authority for road augmentation and shall also have their consent to the implementation of components of the plan. which involve the participation of these departments | A detailed traffic management and traffic decongestion plan has been enclosed as <b>Annexure-3.</b>                                                                     |
| iv     | Soil and other construction materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty material wet.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Noted and being complied.<br>Soil and other construction materials is being sprayed with water prior to any loading, unloading or transfer operation by the contractor. |

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

|            |                                                                                                                                                                 |                              |
|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|
| <b>v</b>   | The excavation working area should be sprayed with water after operation so as to maintain the entire surface wet.                                              | Noted and is being complied. |
| <b>vi</b>  | Excavated materials shall be handled and transported in a manner that they do not cause any problems of air pollution                                           | Noted and is being complied. |
| <b>vii</b> | The soil/construction materials carried by the vehicle should be covered by impervious sheeting to ensure that the dusty materials do not leak from the vehicle | Noted and is being complied. |

### 3. Water quality monitoring and preservation

| <b>S. No.</b> | <b>Conditions of Environmental Clearance</b>                                                                                                                                                                                                                                                   | <b>Status of Compliance</b>                                                                                                                                                                                                                                        |
|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>[i]</b>    | Run off from chemicals and other contaminants from aircraft maintenance and other areas within the airport shall be suitably contained and treated before disposal. A spillage and contaminant plan shall be drawn up and implemented to the satisfaction of the State Pollution Control Board | Not Applicable as no hangar has been proposed for the maintenance of Aircrafts.                                                                                                                                                                                    |
| <b>[ii]</b>   | Proper drainage systems, emergency containment in the event of a major spill during monsoon season etc. shall be provided.                                                                                                                                                                     | Noted.<br>Proper drainage system has been provided to mitigate the impacts of run-off storm water.                                                                                                                                                                 |
| <b>[iii]</b>  | The runoff from paved structures like Runways, Taxiways, can be routed through drains to oil separation tanks and sedimentation basins before being discharged into rainwater harvesting structures.                                                                                           | Noted and will be complied.<br>Proper drainage system along with oil & grease separator will be provided to mitigate the impacts of run-off storm water before discharging into rainwater harvesting structures; 26 Nos. Desilting Chambers are being constructed. |
| <b>[iv]</b>   | Storm water drains are to be built for discharging storm water from the air-field to avoid flooding/water logging in project area. Domestic and industrial waste water shall not be allowed to be discharged into storm water drains.                                                          | Agreed & is being complied.                                                                                                                                                                                                                                        |
| <b>[v]</b>    | Rain water harvesting for roof run-off and surface run-off, as plan submitted should be implemented. Rain water harvesting structures shall conform to CGWA designs Before recharging the surface run off, pre-treatment must be done to remove suspended matter, oil and grease.              | Rain water Harvesting for roof run-off and surface run-off, as plan submitted will be implemented conforming to the CGWA standards and 26 Nos. Recharge Wells are being constructed.                                                                               |
| <b>[vi]</b>   | Total fresh water use shall not exceed the proposed requirement as provided in the project details. Prior permission from competent authority shall be obtained for use of fresh water.                                                                                                        | Noted and agreed.<br>Before exceeding use of fresh water, prior permission would be taken from competent authority.                                                                                                                                                |
| <b>[vii]</b>  | Sewage Treatment Plant shall be provided to treat the wastewater generated from airport. Treated water shall be reused for horticulture, flushing, backwash, HVAC purposes and dust suppression.                                                                                               | STP of 820 KLD will be provided for treatment of domestic waste water treated water is used for horticulture, flushing etc.                                                                                                                                        |
| <b>[viii]</b> | A certificate from the competent authority for discharging treated effluent untreated effluents into the Public sewer/ disposal/drainage systems along with the final disposal point should be obtained.                                                                                       | Not applicable as the effluent will be treated in STP of capacity 820 KLD and treated water will be used for flushing and horticulture.                                                                                                                            |
| <b>[ix]</b>   | A detailed drainage plan for rain water shall be drawn up and implemented                                                                                                                                                                                                                      | A detailed drainage plan for rain water has been drawn up for implementation.                                                                                                                                                                                      |

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

**4. Noise monitoring and prevention.**

| S. No. | Conditions of Environmental Clearance                                                                                                                                                                                                                                                      | Status of Compliance                                                                               |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|
| 1.     | Noise level survey shall be carried as per the prescribed guidelines and report in this regard shall be submitted to Regional Officer of the Ministry as a part of six-monthly compliance report.                                                                                          | Noise baseline data has been collected and has been attached as <b>Annexure - 6</b> .              |
| 2.     | Noise from vehicles, power machinery and equipment on-site should not exceed the Prescribed limit. Equipment should be regularly serviced. Attention should also be given to muffler maintenance and enclosure of noisy equipment.                                                         | Noise baseline data has been collected and has been attached as <b>Annexure-6</b> .                |
| 3.     | Acoustic enclosures for DG sets, noise barriers for ground-run ways, ear plugs for operating personnel shall be implemented as mitigation measures for noise impact due to ground sources.                                                                                                 | Noted and same is being implemented as mitigation measures for noise impact due to ground sources. |
| 4.     | During airport operation period, noise should be controlled to ensure that it does not Exceed the prescribed standards. During night time the noise levels measured at the boundary of the building shall be restricted to the permissible levels to comply with the prevalent regulations | Noted and same will be complied during the operation period.                                       |
| 5.     | Where construction activity is likely to cause noise nuisance to nearby residents, restrict operation hours between 7 am to 6 pm.                                                                                                                                                          | Noted and agreed.                                                                                  |

**5. Energy Conservation measures**

| S. No. | Conditions of Environmental Clearance                                                                                                                                                                              | Status of Compliance                                                                                                                                                                                                                          |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| (i)    | Energy conservation measures like installation of LED/CFLS/TFLs for the lighting the areas outside the building should be integral part of the project design and should be in place before project commissioning. | Noted and will be complied.<br>Energy conservation measures like installation of LED/CFLS/TFLs for the lighting the areas outside the building will be integral part of the project design and will be in place before project commissioning. |

**6. Waste Management**

| S. No. | Conditions of Environmental Clearance                                                                                                                                                                                                                                                                | Status of Compliance                                                                                                                                      |
|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|
| (i)    | Soil stockpile shall be managed in such a manner that dust emission and sediment runoff are minimized. Ensure that soil stockpiles are designed with no slope greater than 2:1(horizontal/Vertical)                                                                                                  | Noted and is being complied.                                                                                                                              |
| (ii)   | The project activity shall conform to the Fly Ash notification issued under the E.P Act of 1986.                                                                                                                                                                                                     | Noted & Agreed.                                                                                                                                           |
| (iii)  | Solid inert waste found on construction sites consists of Building rubble, Demolition material, concrete: bricks, timber, Plastic, glass, metals, bitumen etc shall be reused/ recycled or disposed-off as per solid waste management Rules, 2016 and Construction and Demolition Waste Rules, 2016. | Noted and is being complied.                                                                                                                              |
| (iv)   | Any waste from construction and demolition activities related thereto shall be managed so as to strictly                                                                                                                                                                                             | Any waste from construction and demolition activities related thereto is being managed as per the norms of Construction and Demolition Waste Rules, 2016. |

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                                                                                                                                                                                                                                                                               |
|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|               | conform to the construction and demolition Waste Management Rules, 2016.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                                                                                                                                                                                                                                               |
| <b>(v)</b>    | The Project proponent shall implement a management plan duly approved by the State Pollution Control Board and Obtain its Permission for the safe handling and disposal of <ul style="list-style-type: none"> <li>a. Trash collect in flight and disposed at the Airport including segregation, collection and disposed.</li> <li>b. Toilet wastes and sewage collect from aircraft and disposed at the Airport.</li> <li>c. Waste arising out of maintenance and workshops.</li> <li>d. Waste arising out of eateries and shops situated inside the Airport complex.</li> <li>e. Hazardous and Other Wastes.</li> </ul> | Not applicable as no waste disposal is done at the Airport premises. Municipal waste generated from the terminal building and aircraft is handed over to the authorised Municipal waste treatment facility while hazardous waste i.e. used oil generated from the DG set is being handed over to the SPCB authorized vendors. |
| <b>(vi)</b>   | The Solid wastes shall be segregated as per the norms of the Solid Waste Management Rules, 2016, Recycling of Wastes such as paper, glass (produced from terminals and aircraft caterers), metal (at aircraft maintenance site), Plastics (from aircraft, terminals and offices), Wood, waste oil and solvents (from maintenance and engineering Operations) Kitchen waste and vegetable oils (from caterers) shall be carried out. Solid waste shall be disposed in accordance to the Solid Waste Management Rules, 2016 as amended.                                                                                    | Solid waste generated from the Airport mainly comprises of the Municipal waste which is being handed over to the Municipal Solid waste management Authority and Used oil (Hazardous waste) generated from DG sets will be handed over to the SPCB authorised vendors.                                                         |
| <b>(vii)</b>  | A certificate from the competent authority handling municipal solid wastes should be obtained, indicating the existing civic capacities of handling and their adequacy to cater to the M.S.W. generated from project                                                                                                                                                                                                                                                                                                                                                                                                     | Noted and agreed.                                                                                                                                                                                                                                                                                                             |
| <b>(viii)</b> | Used CFLs and TFLs should be properly collected and disposed-off/sent for recycling as per the prevailing guidelines rules of the regulatory authority to avoid mercury contamination                                                                                                                                                                                                                                                                                                                                                                                                                                    | Noted and agreed.                                                                                                                                                                                                                                                                                                             |

**7. Green Cover**

| S. No. | Conditions of Environmental Clearance                                                                                                                                                                          | Status of Compliance                                                                                                                                                                                                                                                                                                                     |
|--------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1.     | Green belt shall be developed in area as provided in project details, with native tree species in accordance with Forest Department. The greenbelt shall inter alia cover the entire periphery of the Air Port | Due to safety reason & restrictions, Green belt cannot be developed in entire periphery of the Airport. However Green belt will be developed in area as provided in project details, with native tree species in accordance with Forest Department. Around the airport area adequate number of trees will be implemented in this season. |
| 2.     | Top soil shall be separately stored and used in the development of green belt.                                                                                                                                 | The top soil has been stored separately and the same to be used for greenbelt development.                                                                                                                                                                                                                                               |

**8. Public Hearing and Human health issues**

| S. No. | Conditions of Environmental Clearance                                                                                                                                                 | Status of Compliance                    |
|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|
| 1.     | Construction site should be adequately barricaded before the construction begins.                                                                                                     | Noted and has been complied.            |
| 2.     | Traffic congestion near the entry and exit points from the roads adjoining the airport shall be avoided. Parking should be fully internalized and no public space should be utilized. | Noted & agreed. Same is being complied. |

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup> proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

|    |                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                            |
|----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|
| 3. | Provision of Electro-mechanical doors for toilets meant for disabled passengers. Children nursing/feeding room to be located conveniently near arrival and departure gates.                                                                                                                                                                                                                                                             | Noted and will be complied.                                                                                |
| 4. | Emergency preparedness plan based on the Hazard identification and Risk Assessment (HIRA) and Disaster Management Plan shall be implemented.                                                                                                                                                                                                                                                                                            | Noted.                                                                                                     |
| 5. | Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, creche etc. The housing may be in the form of temporary structures to be removed after the completion of the project. Occupational health surveillance of the workers shall be done on a regular basis. | Agreed and is being complied.                                                                              |
| 6. | Occupational health surveillance of the workers shall be done on a regular basis.                                                                                                                                                                                                                                                                                                                                                       | Noted and it is ensured that Occupational health surveillance of the worker is being done on regular basis |

**9. Miscellaneous**

| S. No. | Conditions of Environmental Clearance                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Status of Compliance                                                                                                                               |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|
| 1.     | The project proponent shall make public the environmental clearance granted for their project along with the environmental conditions and safeguards at their cost by prominently advertising it at least in two local newspapers of the District or State, of which one shall be in the vernacular language within seven days and in addition this shall also be displayed in the project proponent's website permanently.                                                                                                                | The EC Granted was advertised in local newspaper of Punjab Kesri- dated 13.12.2023.<br>Copy of Advertisement is Attached as <b>Annexure-4</b> .    |
| 2.     | The copies of the environmental clearance shall be submitted by the project proponents to the Heads of local bodies, Panchayats and Municipal Bodies in addition to the relevant offices of the Government who in turn has to display the same for 30 days from the date of receipt.                                                                                                                                                                                                                                                       | Noted and has been complied.                                                                                                                       |
| 3.     | The project proponent shall upload the status of compliance of the Stipulated environment clearance conditions, including results of monitored data on their website and update the same on half-yearly basis.                                                                                                                                                                                                                                                                                                                             | Noted and same is being complied.                                                                                                                  |
| 4.     | The project proponent shall also submit six monthly reports on the status of compliance of the stipulated Environmental conditions on the website of the Ministry of Environment, Forest and Climate Change at Environment Clearance Portal.                                                                                                                                                                                                                                                                                               | Noted and same is being complied.                                                                                                                  |
| 5.     | The company shall have a well laid down environmental policy duly approved by the Board of Directors. The environmental policy should prescribe for standard operating procedures to have proper checks and balances and to bring into focus any infringements/deviation violation of the environmental I forest /wildlife norms/conditions. The company shall have defined system of reporting infringements/deviation/violation of the environmental/forest/wildlife norms/conditions and/or shareholders/stake holders. The copy of the | Noted and agreed. We have well laid environmental policy approved by the Board of Directors. Copy of the same is enclosed as <b>Annexure - 5</b> . |

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

|            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                                                                                                                                        |
|------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|            | board resolution in this regard shall be submitted to the MoEF&CC as a part of six-monthly report.                                                                                                                                                                                                                                                                                                                                                                                        |                                                                                                                                                                                        |
| <b>6.</b>  | A separate Environmental Cell both at the project and company head quarter level, with qualified personnel shall be set up under the control of senior Executive, who will directly to the head of the organization.                                                                                                                                                                                                                                                                      | A separate Environmental Cell both at the project and company head quarter level, with qualified personnel has already been provided.                                                  |
| <b>7.</b>  | Action plan for implementing EMP and environmental conditions along with responsibility matrix of the company shall be prepared and shall be duly approved by competent authority. The year wise funds earmarked for environmental protection measures shall be kept in separate account and not to be diverted for any other purpose. Year wise progress of implementation of action plan shall be reported to the Ministry Regional Office along with the Six Monthly Compliance report | Noted.                                                                                                                                                                                 |
| <b>8.</b>  | Self-environmental audit shall be conducted annually. Every three years third party environmental audit shall be carried out.                                                                                                                                                                                                                                                                                                                                                             | Noted.                                                                                                                                                                                 |
| <b>9.</b>  | The project proponent shall submit the environmental statement for each financial year in Form-V to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently and put on the website of the company.                                                                                                                                                                                                              | Form- V for each financial year will be submitted every year & will simultaneously be uploaded on the website, as per the required conditions during operational phase of the project. |
| <b>10.</b> | The criteria pollutant levels namely PM10, PM2.5, SO, NOS (Ambient levels) shall be monitored and displayed at a convenient location near the Main Gate of the Company in public domain.                                                                                                                                                                                                                                                                                                  | Noted and is being complied.                                                                                                                                                           |
| <b>11.</b> | The project proponent shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities, commencing the land development work and start of production operation by the project.                                                                                                                                                                                                                      | Noted and agreed.                                                                                                                                                                      |
| <b>12.</b> | The project authorities must strictly adhere to the stipulations made by the State Pollution Control Board and the State Government.                                                                                                                                                                                                                                                                                                                                                      | Noted.                                                                                                                                                                                 |
| <b>13.</b> | The project proponent shall abide by all the commitments and recommendations made in the EIA/EMP report, commitment made during Public Hearing and also that during their presentation to the Expert Appraisal Committee                                                                                                                                                                                                                                                                  | Noted and agreed.                                                                                                                                                                      |
| <b>14.</b> | No further expansion or modifications in the plan shall be carried out without prior approval of the Ministry of Environment, Forests and Climate Change (MoEF&CC)                                                                                                                                                                                                                                                                                                                        | Noted. Prior environmental clearance will be taken before any further expansion or modifications.                                                                                      |
| <b>15.</b> | Concealing factual data or Submission of false/ fabricated data may result in revocation of this environmental clearance and attract action under the provisions of Environment (Protection) Act, 1986.                                                                                                                                                                                                                                                                                   | Noted.                                                                                                                                                                                 |
| <b>16.</b> | The Ministry may revoke or suspend the clearance, if implementation of any of the above conditions is not satisfactory.                                                                                                                                                                                                                                                                                                                                                                   | Noted.                                                                                                                                                                                 |

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

|            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                                                                                                    |
|------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>17.</b> | The Ministry reserve the right to stipulated additional conditions if found necessary. The Company in a time bound manner shall implement these conditions.                                                                                                                                                                                                                                                                                                                                                                                              | Noted.                                                                                                                                             |
| <b>18.</b> | The regional Office of this Ministry shall monitor compliance of the stipulated conditions. The Project authorities should extend full Cooperation to the officer (s) of the Regional office by furnishing the requisite data/ information/monitoring report.                                                                                                                                                                                                                                                                                            | Noted, we will provide full Cooperation to the officer (s) of the Regional office by furnishing the requisite data/ information/monitoring report. |
| <b>19.</b> | The above conditions shall be enforced, inter-alia under the provisions of the Water (Prevention & Control of Pollution) Act, 1974, the Air (Prevention & Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986, Hazardous and Other Waste: (Management and Trans boundary Movement) Rules, 2016 and the Public Liability Insurance Act, 1981 along with their amendments and Rules and any other orders passed by the Hon'ble Supreme Court of India/High Courts and any and any others Courts of Law relating to the subject matter. | Noted.                                                                                                                                             |
| <b>20.</b> | Any appeal against this EC shall lie with the National Green Tribunal, if preferred. Within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010                                                                                                                                                                                                                                                                                                                                                                  | Noted.                                                                                                                                             |

# 3

## DETAILS OF ENVIRONMENTAL MONITORING

### 3.1 AMBIENT AIR QUALITY MONITORING

#### 3.1.1 Ambient Air Quality Monitoring Stations

Ambient air quality monitoring has been carried out at 3 locations Near Office Building, Parking Area of Project, & Project Site. This will enable a comparative analytical understanding of air quality and the changes in the air environment in the study area with respect to the prevailing conditions. The locations of the ambient air quality monitoring stations are given in **Table 3.1**.

**Table 3.1 Details of Ambient Air Quality Monitoring Stations**

| S. No. | Location | Location Name/ Description |
|--------|----------|----------------------------|
| 1.     | AAQ 1    | Office Building            |
| 2      | AAQ 2    | Parking Area               |
| 3      | AAQ 3    | Project Site               |

#### 3.1.2 Ambient Air Quality Monitoring Methodology

Monitoring was conducted in respect of the following parameters:

- Particulate Matter (PM<sub>2.5</sub>)
- Particulate Matter (PM<sub>10</sub>)
- Sulphur Dioxide (SO<sub>2</sub>)
- Oxides of Nitrogen (NO<sub>x</sub>)
- Carbon Monoxide (CO)

Installation of Respirable Dust sampler (RDS) & Fine Particulate Sampler (FPS) was done with the attachment for the 24 hour ambient air quality monitoring as per Gazette Notification 16<sup>th</sup> November, 2009.

The air samples were analyzed as per standard methods specified by Central Pollution Control Board (CPCB) and IS: 5182. The techniques used for ambient air quality monitoring and minimum detectable levels are given in **Table 3.2**.

Fine Particulate Sampler instruments have been used for monitoring Particulate Matter 2.5 (PM<sub>2.5</sub> i.e. <2.5 microns), and Respirable Dust Sampler was used for sampling Respirable fraction (<10 microns), gaseous pollutants like SO<sub>2</sub>, and NO<sub>x</sub>. Bladder and Aspirator bags were used for collection Carbon Monoxide samples. Gas Chromatography techniques have been used for the estimation of CO.

**Table 3.2 Techniques used for Ambient Air Quality Monitoring**

| S. No. | Parameter              | Technique                                                           | Technical Protocol                     |
|--------|------------------------|---------------------------------------------------------------------|----------------------------------------|
| 1      | Particulate Matter 2.5 | Fine Particulate Sampler, Gravimetric Method                        | #SOP No. VEL/SOP/01, Section No. SP 63 |
| 2      | Particulate Matter 10  | Respirable Dust Sampler, with cyclone separator, Gravimetric Method | IS-5182 (Part-23)                      |
| 3      | Sulphur dioxide        | Modified West and Gaeke                                             | IS-5182 (Part- 2)                      |
| 4      | Oxides of Nitrogen     | Jacob & Hochheiser                                                  | IS-5182 (Part-6)                       |
| 5      | Carbon Monoxide        | Gas Chromatography                                                  | IS-5182 (Part-10)                      |


### 3.1.3 Ambient Air Quality Monitoring Results

The Detailed on-site monitoring results of PM<sub>2.5</sub>, PM<sub>10</sub>, SO<sub>2</sub>, NO<sub>x</sub> and CO are presented in **Table 3.3**.


**Table 3.3 Ambient Air Quality Monitoring Results**

| S.No. | Parameter                         | UNIT  | AAQ1   | AAQ1   | AAQ1   | NAAQS* |
|-------|-----------------------------------|-------|--------|--------|--------|--------|
| 1.    | <b>Particulate Matter (PM2.5)</b> | µg/m3 | 72.15  | 75.16  | 85.34  | 60     |
| 2.    | <b>Particulate Matter(PM10)</b>   | µg/m3 | 136.20 | 185.34 | 195.34 | 100    |
| 3.    | <b>Nitrogen Dioxide(NO2)</b>      | µg/m3 | 32.57  | 35.20  | 36.10  | 80     |
| 4.    | <b>Sodium Dioxide(SO2)</b>        | µg/m3 | 15.42  | 17.15  | 18.47  | 80     |
| 5.    | <b>Carbon Monoxide (CO)</b>       | mg/m3 | 0.71   | 0.85   | 0.84   | 4      |

\*NAAQS – National Ambient Air Quality Standards; Schedule-VII, [Rule 3 (3B)], [Part-II-sec.-3(i)] 18.11.2009



**Figure 3.1 Location-wise Variation of PM<sub>2.5</sub>, PM<sub>10</sub>, NO<sub>2</sub> & SO<sub>2</sub> Ambient Air Quality**



**Figure 3.2 Location-wise Variation of CO in Ambient Air Quality**

#### **3.1.4 Discussion on Ambient Air Quality in the Study Area**

PM<sub>10</sub> and PM<sub>2.5</sub> levels at the project site are within the permissible limit of 100 µg/m<sup>3</sup> and 60 µg/m<sup>3</sup> respectively, in all the areas (for commercial, rural and other areas as stipulated in the National Ambient Air Quality Standards). SO<sub>2</sub>, NO<sub>x</sub> and CO were observed within the corresponding stipulated limits (Limit for SO<sub>2</sub> and NO<sub>x</sub>: 80 µg/m<sup>3</sup> and limit for CO: 4.0 mg/m<sup>3</sup>) at all monitoring locations. Station wise variation of ambient air quality parameters has been pictorially shown in **Figure 3.1 & 3.2**.

### **3.2 AMBIENT NOISE MONITORING**

#### **3.2.1 Ambient Noise Monitoring Locations**

The main objective of noise monitoring in the study area is to assess the present ambient noise levels near the Project Site, Near the Centre of the Project and Near Back Side of Project due to various construction related activities and increased vehicular movement. A preliminary reconnaissance survey has been undertaken to identify the major noise generating sources in the area. Ambient noise monitoring was conducted at three locations at the boundary of the project site as given in **Table 3.4**.

**Table 2.4 Details of Ambient Noise Monitoring Stations**

| S. No. | Location Code | Location Name/ Description | Present Land use |
|--------|---------------|----------------------------|------------------|
| 1.     | N1            | Office Building            | Commercial       |
| 2.     | N2            | Parking Area               | Commercial       |
| 3.     | N3            | Project Site               | Commercial       |

#### **3.2.2 Methodology of Noise Monitoring**

Noise levels were measured using sound level meter. Noise level monitoring was carried out continuously for 24-hours with one hour interval starting at 06:00 a.m. to 06:00 a.m. next day. The noise levels were monitored on working days only. During each hour,  $L_{eq}$  was directly computed by the instrument based on the sound pressure levels. Monitoring was carried out at 'A' response and fast mode.

#### **3.2.3 Ambient Noise Monitoring Results**

The location wise ambient noise monitoring results are summarized in **Table 3.5**. The location-wise variation of noise levels are graphically presented in **Figure 3.2**.

**Table 3.5 Ambient Noise Monitoring Results**

| Parameters                                    | N1       |            | N2       |            | N3       |            |
|-----------------------------------------------|----------|------------|----------|------------|----------|------------|
|                                               | Day Time | Night Time | Day Time | Night Time | Day Time | Night Time |
| $L_{eq}$                                      | 60.45    | 54.46      | 62.74    | 52.18      | 63.47    | 50.34      |
| CPCB Limits in dB(A)<br>Leq (Commercial Area) | 65.0     | 55.0       | 65.0     | 55.0       | 65.0     | 55.0       |

#### **3.2.4 Discussion on Ambient Noise Levels in the Study Area**

Day Time Noise Levels ( $L_{day}$ ):

The day time noise level at all the locations was found to be within the limits prescribed for a Commercial area i.e. 65 dB (A).

Night Time Noise Levels ( $L_{night}$ ):

The night time noise level at all the locations was found to be within the limits prescribed for Commercial area i.e. 55 dB (A).

### 3.3 WATER QUALITY MONITORING

Water sample was collected from the project site. The sample was analyzed for various parameters to compare with the standards for drinking water as per IS: 10500 for drinking water sources. The details of water sampling locations are given in **Table 3.6**.

**Table 3.6 Details of Water Quality Monitoring Station**

| S. No. | Location Code | Location Name/ Description |
|--------|---------------|----------------------------|
| 1.     | W1            | Project Site (Tap Water)   |
| 2.     | W2            | Drinking Water             |

#### 3.3.1 Methodology of water Quality Monitoring

Samples were collected as grab samples and sampling forms were filled in as per the sampling plan. The preservative samples were properly added to preserve as per standard operating procedures (SOP) and stored immediately in ice boxes, which were ensured for appropriate temperatures. Sample for chemical analysis was collected in polyethylene carboys. Sample collected for metal content were acidified to <2 pH with 1 ml HNO<sub>3</sub>. A sample for bacteriological analysis was collected in sterilized glass bottles.

Soon after the completion of sampling, the chain of custody sheets for the samples were filled in and then they were transported to the laboratory for further analysis. Proper care was taken during packing and transportation of samples. All the samples reached the central laboratory within the holding times for different parameters. After ensuring the same the samples were forwarded immediately for analysis.

The samples were analyzed as per the standard procedures specified in 'Standard Methods for the Examination of Water and Wastewater' published by the American Public Health Association (APHA) and CPCB. The analytical techniques and the test methods adopted for the testing of water are given in **Table 3.7**

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup> proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.**  
**(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

### 3.3.2 Water Quality Monitoring Results

The detailed water quality monitoring results are presented in **Table 3.7**

**Table 3.7 Tap Water Quality Monitoring Result**

| S. No. | Parameter                          | Test-Method                                 | Result          | Unit     | Limits of IS:10500 -                         |                                                      |
|--------|------------------------------------|---------------------------------------------|-----------------|----------|----------------------------------------------|------------------------------------------------------|
|        |                                    |                                             |                 |          | Requirement (Acceptable Limits)              | Permissible limit in the Absence of Alternate Source |
| 1.     | pH (at 25 °C)                      | IS3025 (P-11)                               | 7.41            | --       | 6.5 to 8.5                                   | No Relaxation                                        |
| 2.     | Colour                             | IS3025 (P-4)                                | BLQ(LOQ-1.0)    | Haze     | 5                                            | 15                                                   |
| 3.     | Turbidity                          | IS3025 (P-10)                               | BLQ(LOQ-1.0)    | NTU      | 1                                            | 5                                                    |
| 4.     | Odour                              | IS3025 (P-5)                                | Agreeable       | --       | Agreeable                                    | Agreeable                                            |
| 5.     | Taste                              | IS3025 (P-8)                                | Agreeable       | --       | Agreeable                                    | Agreeable                                            |
| 6.     | Total Hardness (as                 | IS3025 (P-21)                               | 132.00          | mg/      | 200                                          | 600                                                  |
| 7.     | Calcium (as Ca)                    | IS3025 (P-40)                               | 24.00           | mg/      | 75                                           | 200                                                  |
| 8.     | Alkalinity (as CaCO <sub>3</sub> ) | IS3025 (P-23)                               | 152.00          | mg/      | 200                                          | 600                                                  |
| 9.     | Chloride (as Cl)                   | IS 3025 (P-32)                              | 78.32           | mg/      | 250                                          | 1000                                                 |
| 10.    | Cyanide (as CN)                    | IS 3025 (P-27)                              | BLQ(LOQ-0.02)   | mg/      | 0.05                                         | No                                                   |
| 11.    | Magnesium (as Mg)                  | IS3025 (P-46)                               | 17.49           | mg/      | 30                                           | 100                                                  |
| 12.    | Total Dissolved                    | IS3025 (P-16)                               | 220.00          | mg/      | 500                                          | 2000                                                 |
| 13.    | Sulphate(as SO <sub>4</sub> )      | IS3025 (P-24)                               | 23.30           | mg/      | 200                                          | 400                                                  |
| 14.    | Fluoride (as F)                    | IS 3025 (P-60)                              | 0.15            | mg/      | 1.0                                          | 1.5                                                  |
| 15.    | Nitrate (as NO <sub>3</sub> )      | IS3025 (P-34)                               | 12.47           | mg/      | 45                                           | No Relaxation                                        |
| 16.    | Iron (as Fe)                       | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.01)   | mg/      | 1.0                                          | No relaxation                                        |
| 17.    | Aluminum (as Al)                   | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.002)  | mg/      | 0.03                                         | 0.2                                                  |
| 18.    | Boron                              | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.01)   | mg/      | 0.5                                          | 2.4                                                  |
| 19.    | Total Chromium (as Cr)             | VEL/STP/ICP/W-01, Issue No.-01,<br>01/11/21 | BLQ(LOQ-0.01)   | mg/<br>l | 0.05                                         | No Relaxation                                        |
| 20.    | Phenolic                           | IS3025 (P-43)                               | BLQ(LOQ-0.0005) | mg/      | 0.001                                        | 0.002                                                |
| 21.    | Mineral Oil                        | IS 3025 (P-39)                              | BLQ(LOQ-0.1)    | mg/      | 1.0                                          | No                                                   |
| 22.    | Anionic Detergents                 | IS3025 (P-68)                               | BLQ(LOQ-0.05)   | mg/      | 0.2                                          | 1.0                                                  |
| 23.    | Zinc (as Zn)                       | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.01)   | mg/      | 5                                            | 15                                                   |
| 24.    | Copper (as Cu)                     | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.002)  | mg/      | 0.05                                         | 1.5                                                  |
| 25.    | Manganese (as Mn)                  | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.01)   | mg/      | 0.1                                          | 0.3                                                  |
| 26.    | Cadmium (as Cd)                    | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.002)  | mg/      | 0.003                                        | No Relaxation                                        |
| 27.    | Lead (as Pb)                       | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.002)  | mg/      | 0.01                                         | No Relaxation                                        |
| 28.    | Selenium (as Se)                   | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.001)  | mg/      | 0.01                                         | No Relaxation                                        |
| 29.    | Arsenic (as As)                    | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.005)  | mg/      | 0.01                                         | No Relaxation                                        |
| 30.    | Mercury (as Hg)                    | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.0005) | mg/<br>l | 0.001                                        | No Relaxation                                        |
| 31.    | Total Coliform                     | IS 15185                                    | Absent          | /100ml   | Shall not be detectable in any               |                                                      |
| 32.    | E. coli                            | IS 15185                                    | Absent          | /100ml   | Shall not be detectable in any 100 ml sample |                                                      |

Note:- This Report Complies as per IS: 10500:2012 (RA: 2018)

\*BLQ-Below Limit of Quantification, \*\*LOQ- Limit of Quantification.

\*Amendment No.1 in June 2015 (Limits of Iron & Arsenic) and Amendment No.2 in Sept. 2018 (Limit of Boron & IS method of Total Coliform & E.Coli) & Amendment No.3 in Feb. 2021 (Limit of Mineral Oil).

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

**Table 3.8 Drinking Water Quality Monitoring Result**

| S. No. | Parameter                          | Test-Method                                 | Result          | Unit     | Limits of IS:10500 -                         |                                                      |
|--------|------------------------------------|---------------------------------------------|-----------------|----------|----------------------------------------------|------------------------------------------------------|
|        |                                    |                                             |                 |          | Requirement (Acceptable Limits)              | Permissible limit in the Absence of Alternate Source |
| 1.     | pH (at 25 °C)                      | IS3025 (P-11)                               | 7.36            | --       | 6.5 to 8.5                                   | No Relaxation                                        |
| 2.     | Colour                             | IS3025 (P-4)                                | BLQ(LOQ-1.0)    | Haze     | 5                                            | 15                                                   |
| 3.     | Turbidity                          | IS3025 (P-10)                               | BLQ(LOQ-1.0)    | NTU      | 1                                            | 5                                                    |
| 4.     | Odour                              | IS3025 (P-5)                                | Agreeable       | --       | Agreeable                                    | Agreeable                                            |
| 5.     | Taste                              | IS3025 (P-8)                                | Agreeable       | --       | Agreeable                                    | Agreeable                                            |
| 6.     | Total Hardness (as                 | IS3025 (P-21)                               | 67.00           | mg/      | 200                                          | 600                                                  |
| 7.     | Calcium (as Ca)                    | IS3025 (P-40)                               | 14.00           | mg/      | 75                                           | 200                                                  |
| 8.     | Alkalinity (as CaCO <sub>3</sub> ) | IS3025 (P-23)                               | 95.34           | mg/      | 200                                          | 600                                                  |
| 9.     | Chloride (as Cl)                   | IS 3025 (P-32)                              | 45.00           | mg/      | 250                                          | 1000                                                 |
| 10.    | Cyanide (as CN)                    | IS 3025 (P-27)                              | BLQ(LOQ-0.02)   | mg/      | 0.05                                         | No                                                   |
| 11.    | Magnesium (as Mg)                  | IS3025 (P-46)                               | 7.77            | mg/      | 30                                           | 100                                                  |
| 12.    | Total Dissolved                    | IS3025 (P-16)                               | 124.00          | mg/      | 500                                          | 2000                                                 |
| 13.    | Sulphate(as SO <sub>4</sub> )      | IS3025 (P-24)                               | 6.00            | mg/      | 200                                          | 400                                                  |
| 14.    | Fluoride (as F)                    | IS 3025 (P-60)                              | BLQ(LOQ-0.02)   | mg/      | 1.0                                          | 1.5                                                  |
| 15.    | Nitrate (as NO <sub>3</sub> )      | IS3025 (P-34)                               | 2.18            | mg/      | 45                                           | No Relaxation                                        |
| 16.    | Iron (as Fe)                       | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.01)   | mg/      | 1.0                                          | No relaxation                                        |
| 17.    | Aluminum (as Al)                   | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.002)  | mg/      | 0.03                                         | 0.2                                                  |
| 18.    | Boron                              | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.01)   | mg/      | 0.5                                          | 2.4                                                  |
| 19.    | Total Chromium (as Cr)             | VEL/STP/ICP/W-01, Issue No.-01,<br>01/11/21 | BLQ(LOQ-0.01)   | mg/<br>l | 0.05                                         | No Relaxation                                        |
| 20.    | Phenolic                           | IS3025 (P-43)                               | BLQ(LOQ-0.0005) | mg/      | 0.001                                        | 0.002                                                |
| 21.    | Mineral Oil                        | IS 3025 (P-39)                              | BLQ(LOQ-0.1)    | mg/      | 1.0                                          | No                                                   |
| 22.    | Anionic Detergents                 | IS3025 (P-68)                               | BLQ(LOQ-0.05)   | mg/      | 0.2                                          | 1.0                                                  |
| 23.    | Zinc (as Zn)                       | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.01)   | mg/      | 5                                            | 15                                                   |
| 24.    | Copper (as Cu)                     | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.002)  | mg/      | 0.05                                         | 1.5                                                  |
| 25.    | Manganese (as Mn)                  | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.01)   | mg/      | 0.1                                          | 0.3                                                  |
| 26.    | Cadmium (as Cd)                    | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.002)  | mg/      | 0.003                                        | No Relaxation                                        |
| 27.    | Lead (as Pb)                       | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.002)  | mg/      | 0.01                                         | No Relaxation                                        |
| 28.    | Selenium (as Se)                   | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.001)  | mg/      | 0.01                                         | No Relaxation                                        |
| 29.    | Arsenic (as As)                    | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.005)  | mg/      | 0.01                                         | No Relaxation                                        |
| 30.    | Mercury (as Hg)                    | VEL/STP/ICP/W-01, Issue No.-01,             | BLQ(LOQ-0.0005) | mg/<br>l | 0.001                                        | No Relaxation                                        |
| 31.    | Total Coliform                     | IS 15185                                    | Absent          | /100ml   | Shall not be detectable in any               |                                                      |
| 32.    | E. coli                            | IS 15185                                    | Absent          | /100ml   | Shall not be detectable in any 100 ml sample |                                                      |

Note:- This Report Complies as per IS: 10500:2012 (RA: 2018)

\*BLQ-Below Limit of Quantification, \*\*LOQ- Limit of Quantification.

\*Amendment No.1 in June 2015 (Limits of Iron & Arsenic) and Amendment No.2 in Sept. 2018 (Limit of Boron & IS method of Total Coliform & E.Coli) & Amendment No.3 in Feb. 2021 (Limit of Mineral Oil).

#### **3.3.4 Discussion on Water Quality in the Study Area**

The water quality in the project area is observed to be alkaline in nature, with total alkalinity reaching up to 152.00mg/L against the desirable limit of 200 mg/L; however, alkalinity is less than the permissible limit of 600 mg/L. Total dissolved solids in the water is 220.00mg/L against the desirable limit of 500 mg/L, however, total dissolved solids is lower than permissible limit of 600 mg/L. However, the remaining parameters are within the CPCB-prescribed limits.

### 3.4 SOIL MONITORING

#### 3.4.1 Soil Monitoring Locations

The objective of the soil monitoring is to identify the impacts of on-going project activities on soil quality and also predict impacts, which have arisen due to the execution of various construction related activities. Accordingly, a study of assessment of the soil quality has been carried out.

To assess the impacts of ongoing project activities on the soil in the area, the Physico-chemical characteristics of soils were examined by obtaining soil samples from selected points and analysis of the same. A single sample of soil was collected from the project site for studying soil characteristics, the location of which is listed in **Table 3.9**.

**Table 3.9 Details of Soil Quality Monitoring Location**

| S. No. | Location Code | Location Name/ Description |
|--------|---------------|----------------------------|
| 1.     | S1            | Project Site               |

#### 3.4.2 Methodology of Soil Monitoring

The sampling has been done in line with IS: 2720 & Methods of Soil Analysis, Part-1, 2nd edition, 1986 of the American Society for Agronomy and the Soil Science Society of America. The homogenized samples were analyzed for physical and chemical characteristics (physical, chemical and heavy metal concentrations).

The samples have been analyzed as per the established scientific methods for Physico-chemical parameters. The heavy metals have been analyzed by using an Atomic Absorption Spectrophotometer.

### 3.4.3 Soil Monitoring Results

Single sample of soil is collected from the site to check the quality of soil of the study area .The physico-chemical characteristics of the soil, as obtained from the analysis of the soil sample, are presented in **Table 3.10**.

**Table 3.10 Physico-Chemical Characteristics of Soil in the Study Area**

| S. No. | Parameter               | Test-Method                                         | Result          | Unit      |
|--------|-------------------------|-----------------------------------------------------|-----------------|-----------|
| 1.     | pH (at 25 °C)           | IS : 2720 (P-26)                                    | 7.52            | --        |
| 2.     | Conductivity            | IS:14767                                            | 0.364           | mS/cm     |
| 3.     | Soil Texture            | VEL/EN/STP/64, Issue No.- 01, Issue Date 01/11/2023 | Sandy Loam      | --        |
| 4.     | Color                   | VEL/EN/STP/67, Issue No.- 01, Issue Date 01/11/2023 | Yellowish Brown | --        |
| 5.     | Water holding capacity  | VEL/EN/STP/86, Issue No.- 01, Issue Date 01/11/2023 | 32.41           | %         |
| 6.     | Bulk density            | VEL/EN/STP/59, Issue No.- 01, Issue Date 01/11/2023 | 1.55            | gm/cc     |
| 7.     | Chloride as Cl          | VEL/EN/STP/69, Issue No.- 01, Issue Date 01/11/2023 | 152.34          | mg/100g   |
| 8.     | Calcium as Ca           | VEL/EN/STP/72, Issue No.- 01, Issue Date 01/11/2023 | 132.54          | mg/100g   |
| 9.     | Sodium as Na            | VEL/EN/STP/62, Issue No.- 01, Issue Date 01/11/2023 | 104.15          | mg/kg     |
| 10.    | Potassium as K          | VEL/EN/STP/61, Issue No.- 01, Issue Date 01/11/2023 | 85.34           | kg/hect.  |
| 11.    | Organic Matter          | IS 2720 (P-22), Titrimetric Method                  | 0.51            | %         |
| 12.    | Magnesium as Mg         | VEL/EN/STP/72, Issue No.- 01, Issue Date 01/11/2023 | 36.12           | mg/100g   |
| 13.    | Available Nitrogen as N | IS:14684 Distillation Method                        | 215.34          | kg./hect. |
| 14.    | Available Phosphorus    | VEL/EN/STP/73, Issue No.- 01, Issue Date 01/11/2023 | 26.30           | kg./hect. |
| 15.    | Zinc (as Zn)            | VEL/HW/STP/03, Issue No.- 01, Issue Date 01/11/2023 | 22.15           | mg/kg     |
| 16.    | Manganese (as Mn )      | VEL/HW/STP/03, Issue No.- 01, Issue Date 01/11/2023 | 14.15           | mg/kg     |
| 17.    | Lead (as Pb)            | VEL/HW/STP/03, Issue No.- 01, Issue Date 01/11/2023 | 5.10            | mg/kg     |
| 18.    | Cadmium as Cd           | VEL/HW/STP/03, Issue No.- 01, Issue Date 01/11/2023 | BLQ (LOQ – 0.5) | mg/kg     |
| 19.    | Chromium (as Cr)        | VEL/HW/STP/03, Issue No.- 01, Issue Date 01/11/2023 | 10.32           | mg/kg     |
| 20.    | Copper (as Cu )         | VEL/HW/STP/03, Issue No.- 01, Issue Date 01/11/2023 | 8.24            | mg/kg     |

### 3.4.4 Discussion on Soil Characteristics in the Study Area

The soil in study area is characterized by moderate organic content. The soil quality in the project area has not been affected by the project activities.

### 3.5 Stack Emission Monitoring

**Table 3.11 Details of Stack Monitoring Stations**

| S. No. | Location Code | Capacity                               |
|--------|---------------|----------------------------------------|
| 1.     | DG1           | 750 KVA (After RECD) 125 (Old Airport) |
| 2.     | DG2           | 1010 KVA (After RECD)                  |
| 3.     | DG3           | 380 KVA (After RECD)                   |
| 4.     | DG4           | 750 KVA (After RECD)                   |
| 5.     | DG5           | 125 KVA (Old Airport)                  |

**Table 3.12 Stack Monitoring Results**

**Location- DG1**

| S. No. | Parameter                               | Protocol                                          | Result | Unit     | Limits (As Per CPCB) |
|--------|-----------------------------------------|---------------------------------------------------|--------|----------|----------------------|
| 1.     | Particulate Matter (as PM)              | IS 11255 (P-1):2019                               | 0.014  | gm/kw-hr | 0.02                 |
| 2.     | Oxide of Nitrogen (as NO <sub>x</sub> ) | VEL/EN/STP/146, Issue No.-01, Issue Date 01/11/23 | 0.284  | gm/kw-hr | 0.40                 |
| 3.     | Total Hydrocarbon (as HC)               | VEL/EN/STP/137, Issue No.-01, Issue Date 01/11/23 | 0.055  | gm/kw-hr | 0.19                 |
| 4.     | Carbon Monoxide (as CO)                 | VEL/EN/STP/146, Issue No.-01, Issue Date 01/11/23 | 0.348  | gm/kw-hr | 3.5                  |

**Table 3.13 Stack Monitoring Results**

**Location- DG2**

| S. No. | Parameter                                                                   | Protocol                                            | Result | Unit               | Limits (As Per CPCB) |
|--------|-----------------------------------------------------------------------------|-----------------------------------------------------|--------|--------------------|----------------------|
| 1.     | Particulate Matter (PM) at 15 % O <sub>2</sub> Correction)                  | IS 11255 (P-1)                                      | 23.51  | mg/Nm <sup>3</sup> | 50                   |
| 2.     | Oxides of Nitrogen (as NO <sub>2</sub> ) at 15 % O <sub>2</sub> Correction) | VEL/EN/STP/146, Issue No.-01, Issue Date 01/11/2023 | 410.12 | mg/Nm <sup>3</sup> | 650                  |
| 3.     | Carbon Monoxide at 15% O <sub>2</sub> Correction)                           | VEL/EN/STP/146, Issue No.-01, Issue Date 01/11/2023 | 70.61  | mg/Nm <sup>3</sup> | 100                  |
| 4.     | NMHC (as C) at 15% O <sub>2</sub> Correction)                               | VEL/EN/STP/137, Issue No.-01, Issue Date 01/11/2023 | 25.31  | mg/Nm <sup>3</sup> | Not Specified        |

**Table 3.14 Stack Monitoring Results**

**Location- DG3**

| S. No. | Parameter                               | Protocol                                             | Result | Unit     | Limits<br>(As Per<br>CPCB) |
|--------|-----------------------------------------|------------------------------------------------------|--------|----------|----------------------------|
| 1.     | Particulate Matter (as PM)              | IS 11255 (P-1):2019                                  | 0.012  | gm/kw-hr | 0.02                       |
| 2.     | Oxide of Nitrogen (as NO <sub>x</sub> ) | VEL/EN/STP/146, Issue No.-01,<br>Issue Date 01/11/23 | 0.268  | gm/kw-hr | 0.40                       |
| 3.     | Total Hydrocarbon (as HC)               | VEL/EN/STP/137, Issue No.-01,<br>Issue Date 01/11/23 | 0.052  | gm/kw-hr | 0.19                       |
| 4.     | Carbon Monoxide (as CO)                 | VEL/EN/STP/146, Issue No.-01,<br>Issue Date 01/11/23 | 0.341  | gm/kw-hr | 3.5                        |

**Table 3.15 Stack Monitoring Results**

**Location- DG4**

| S. No. | Parameter                               | Protocol                                             | Result | Unit     | Limits<br>(As Per<br>CPCB) |
|--------|-----------------------------------------|------------------------------------------------------|--------|----------|----------------------------|
| 1.     | Particulate Matter (as PM)              | IS 11255 (P-1):2019                                  | 0.013  | gm/kw-hr | 0.02                       |
| 2.     | Oxide of Nitrogen (as NO <sub>x</sub> ) | VEL/EN/STP/146, Issue No.-01,<br>Issue Date 01/11/23 | 0.278  | gm/kw-hr | 0.40                       |
| 3.     | Total Hydrocarbon (as HC)               | VEL/EN/STP/137, Issue No.-01,<br>Issue Date 01/11/23 | 0.062  | gm/kw-hr | 0.19                       |
| 4.     | Carbon Monoxide (as CO)                 | VEL/EN/STP/146, Issue No.-01,<br>Issue Date 01/11/23 | 0.384  | gm/kw-hr | 3.5                        |

**Table 3.15 Stack Monitoring Results**

**Location- DG5**

| S. No. | Parameter                               | Protocol                                             | Result | Unit     | Limits<br>(As Per<br>CPCB) |
|--------|-----------------------------------------|------------------------------------------------------|--------|----------|----------------------------|
| 1.     | Particulate Matter (as PM)              | IS 11255 (P-1):2019                                  | 0.019  | gm/kw-hr | 0.02                       |
| 2.     | Oxide of Nitrogen (as NO <sub>x</sub> ) | VEL/EN/STP/146, Issue No.-01,<br>Issue Date 01/11/23 | 0.244  | gm/kw-hr | 0.40                       |
| 3.     | Total Hydrocarbon (as HC)               | VEL/EN/STP/137, Issue No.-01,<br>Issue Date 01/11/23 | 0.043  | gm/kw-hr | 0.19                       |
| 4.     | Carbon Monoxide (as CO)                 | VEL/EN/STP/146, Issue No.-01,<br>Issue Date 01/11/23 | 0.361  | gm/kw-hr | 3.5                        |

### 3.6 Point Source (DG Noise) Monitoring

**Table 3.21 Details of Point Source Monitoring Stations**

| S. No. | Location Code | Capacity |
|--------|---------------|----------|
| 1.     | DG1           | 125 KVA  |
| 2.     | DG2           | 750 KVA  |
| 3.     | DG3           | 1010 KVA |
| 4.     | DG4           | 380 KVA  |
| 5.     | DG5           | 750 KVA  |

**Table 3.22 DG Noise Monitoring Results**

| S. No. | Parameters             | Protocol | Result dB(A)                           |                                                              |                |
|--------|------------------------|----------|----------------------------------------|--------------------------------------------------------------|----------------|
|        |                        |          | Open the Canopy of DG Set Result dB(A) | Close the Canopy of DG Set (0.5 Meter Distance) Result dB(A) | Insertion Loss |
| 1.     | L <sub>eq</sub>        | IS-4758  | 96.5                                   | 70.3                                                         | 26.2           |
| 2.     | CPCB Limits in dB (*A) | -        | --                                     | 75.00                                                        | 25.00          |

**Table 3.23 DG Noise Monitoring Results**

| S. No. | Parameters             | Protocol | Result dB(A)                           |                                                              |                |
|--------|------------------------|----------|----------------------------------------|--------------------------------------------------------------|----------------|
|        |                        |          | Open the Canopy of DG Set Result dB(A) | Close the Canopy of DG Set (0.5 Meter Distance) Result dB(A) | Insertion Loss |
| 1.     | L <sub>eq</sub>        | IS-4758  | 95.4                                   | 70.1                                                         | 25.3           |
| 2.     | CPCB Limits in dB (*A) | -        | --                                     | 75.00                                                        | 25.00          |

**Table 3.24 DG Noise Monitoring Results**

| S. No. | Parameters             | Protocol | Result dB(A)                           |                                                              |                |
|--------|------------------------|----------|----------------------------------------|--------------------------------------------------------------|----------------|
|        |                        |          | Open the Canopy of DG Set Result dB(A) | Close the Canopy of DG Set (0.5 Meter Distance) Result dB(A) | Insertion Loss |
| 1.     | L <sub>eq</sub>        | IS-4758  | 94.5                                   | 69.1                                                         | 25.4           |
| 2.     | CPCB Limits in dB (*A) | -        | --                                     | 75.00                                                        | 25.00          |

**Table 3.25 DG Noise Monitoring Results**

**Table 3.26 DG Noise Monitoring Results**

| S. No. | Parameters             | Protocol | Result dB(A)                           |                                                              |                |
|--------|------------------------|----------|----------------------------------------|--------------------------------------------------------------|----------------|
|        |                        |          | Open the Canopy of DG Set Result dB(A) | Close the Canopy of DG Set (0.5 Meter Distance) Result dB(A) | Insertion Loss |
| 1.     | L <sub>eq</sub>        | IS-4758  | 99.7                                   | 72.3                                                         | 27.4           |
| 2.     | CPCB Limits in dB (*A) | -        | --                                     | 75.00                                                        | 25.00          |

| S. No. | Parameters             | Protocol | Result dB(A)                           |                                                              |                |
|--------|------------------------|----------|----------------------------------------|--------------------------------------------------------------|----------------|
|        |                        |          | Open the Canopy of DG Set Result dB(A) | Close the Canopy of DG Set (0.5 Meter Distance) Result dB(A) | Insertion Loss |
| 1.     | L <sub>eq</sub>        | IS-4758  | 98.4                                   | 72.2                                                         | 26.2           |
| 2.     | CPCB Limits in dB (*A) | -        | --                                     | 75.00                                                        | 25.00          |

### **3.7 Waste Water**

#### **3.7.1 Waste Water Quality Monitoring Locations**

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup> proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

A sample of waste water was collected from the project site for the assessment of the impacts of the project on discharge point.

Waste water sample was collected from STP Plant. The details of waste water sampling locations are given in **Table 3.27**

**Table 3.27 Details of Waste Water Quality Monitoring**

| S. No. | Location Code | Location Name/ Description |
|--------|---------------|----------------------------|
| 1.     | WW 1          | STP Inlet                  |
| 2.     | WW2           | STP Outlet                 |

### 3.7.2 Waste water result

**Table: 3.28 STP Inlet Result**

| S. No. | Parameter               | Test-Method                                                 | Result | Unit      |
|--------|-------------------------|-------------------------------------------------------------|--------|-----------|
| 1.     | pH (at 25 °C)           | IS:3025 (P-11):2022 (Using Electrode)                       | 6.51   | --        |
| 2.     | Total Suspended Solids  | IS: 3025 (P-17):2022 (Gravimetric Method)                   | 250.00 | mg/l      |
| 3.     | Total Nitrogen          | VEL/EN/STP/08, Issue No.-01, Issue Date-2023                | 18.00  | mg/l      |
| 4.     | BOD (3 Days at 27°C)    | IS 3025 (Part-44):2023                                      | 152.00 | mg/l      |
| 5.     | COD                     | APHA, 24 <sup>th</sup> Edt. 2023, 5220 B Open Reflux Method | 540.00 | mg/l      |
| 6.     | Total Phosphorus (as P) | IS:3025 (P-31) (Stannous Chloride Method)                   | 9.00   | mg/l      |
| 7.     | Faecal Coliform         | IS 1622:1981 (RA-2019)                                      | 500    | MPN/100ml |

**Table: 3.29 STP Outlet Result**

**Project: Environmental Clearance for Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup>  
proposed by Airports Authority of India, District- Jammu, UT- Jammu and Kashmir.  
(EC No. 21-46/2023-IA.III Dated 07.12.2023)**

| S. No. | Parameter               | Test-Method                                                 | Result | Unit      | Prescribed Limits* |
|--------|-------------------------|-------------------------------------------------------------|--------|-----------|--------------------|
| 1.     | pH (at 25 °C)           | IS:3025 (P-11):2022 (Using Electrode)                       | 7.61   | --        | 5.5-9.0            |
| 2.     | Total Suspended Solids  | IS: 3025 (P-17):2022 (Gravimetric Method)                   | 32.00  | mg/l      | 20.0               |
| 3.     | Total Nitrogen          | VEL/EN/STP/08, Issue No.-01, Issue Date-2023                | 6.00   | mg/l      | 10.0               |
| 4.     | BOD (.3 Days at 27°C)   | IS 3025 (Part-44):2023                                      | 12.00  | mg/l      | 10.0               |
| 5.     | COD                     | APHA, 24 <sup>th</sup> Edt. 2023, 5220 B Open Reflux Method | 85.00  | mg/l      | 50.0               |
| 6.     | Total Phosphorus (as P) | IS:3025 (P-31) (Stannous Chloride Method)                   | 0.34   | mg/l      | --                 |
| 7.     | Faecal Coliform         | IS 1622:1981 (RA-2019)                                      | 60     | MPN/100ml | --                 |



**J&K Pollution Control Committee**  
**Jammu/Kashmir (www.jkspcb.nic.in)**

**Consent Order**

**Consent No.:- PCC/digital/24024335931 of 2024**

**Date:- 01/04/2024**

**Consent To Establish ( Expansion ) under Section 25/26 of the Water(Prevention & Control Pollution)Act, 1974 and under section 21 of the Air (Prevention & Control of Pollution) Act, 1981, as amended is granted in favour of**

M/s Airports Authority of India  
Civil Airport Jammu  
Jammu South, Jammu( registered with DIC vide  
registration No:  
Ministry of civil aviation. date: 12/02/2019 )

for a period for three years from the date of issue for RED category of unit as per revised classification of industrial sector, subject to the following terms and conditions in a time bound manner :

1. The consent granted by the Committee is restricted to Prevention and Control of Pollution only and shall not be treated as substitute of permission required under other laws of the land.
2. The consent is granted valid for the establishment of unit for manufacturing of the products / by-products consented quantity as mentioned below with capital investment of Rs.861.37 Crores:

| S No. | Terminal building                                                                                                                          | Area  | Unit         |
|-------|--------------------------------------------------------------------------------------------------------------------------------------------|-------|--------------|
| 1     | Proposed Expansion of civil enclave at Jammu Airport along with allied structure (Terminal Building, Car Parking, Apron, Link Taiways etc) | 40000 | Square Meter |

Any change / enhancement in Air port shall have to be intimated to the Committee and the unit holder has to apply afresh for the same

**3. Compliance under Water Act :**

**a. Standards of discharge for Sewage disposal:**


Sewage Treatment - The unit holder has to install and maintain continuous operation of a comprehensive treatment system as is warranted with reference to effluent quality and operate and maintain the same continuously so as to achieve the quality to treated effluent to the following standards before disposal :-

| Parameters                       | Range         | Conc. in mg/l except for pH |
|----------------------------------|---------------|-----------------------------|
| pH                               | between       | 6-9                         |
| Suspended Solids                 | Not to exceed | 100                         |
| BOD(3 days at 27 degree celsius) | not to exceed | 30                          |

b. All the Waste water/Trade effluent shall be treated as per norms to meet the environment standards of EP Act 1986.

c. Water consumption

- i. The daily quantity of water consumption shall not exceed - KLD.
- ii. The daily quantity of sewage effluent from the unit shall not exceed - KLD



#### 4. Compliance under Air Act :

a. The unit holder shall comply to National Ambient Air Quality Standards as per EP Act 1986 (refer rule 3(3B)).

b. The unit holder has to operate stack(s) of the following specifications : )

| S. No. | Stack attached to           | Volume Nm <sup>3</sup> /hr | Height (in Meters) | Top diameter (in Meters) | Velocity of gas emission m/sec |
|--------|-----------------------------|----------------------------|--------------------|--------------------------|--------------------------------|
| 1      | DG Set (4x1250 & 1x500) KVA | 4.4                        | 30                 | Round                    | 7.52                           |

c. The unit holder has to install and maintain continuous operation of a comprehensive air pollution control system including the following pollution control devices to achieve the quality of emissions within the tolerance limits as prescribed under the environment protection act 1986:

| S.No. | Pollution Control Equipments |
|-------|------------------------------|
| 1     |                              |

#### d. Fuel Consumption Details :-

| S.No. | Type of fuel | Maximum Quantity | Unit     |
|-------|--------------|------------------|----------|
| 1     | HSD          | 2                | Megawatt |

5. The unit holder shall comply to the Solid Waste Management Rules 2016 dated 8-4-2016

6. Under the Noise Pollution (Regulation and Control) Rules 2000, the unit holder shall take adequate measures for control of noise from its own sources within the premises so as to maintain ambient air quality standards in respect of noise to less than 75dB(A) during day time and 70 dB(A) during night time. Daytime is reckoned in between 6 am to 10 pm and night time is 10 pm to 6 am

7. The unit holder shall comply to the Plastic Waste Management Rules 2016 dated 18-3-2016

8. Self Monitoring Schedule :

The unit holder shall have to get the samples of emission/Effluents analysed from the laboratory of J&K PCC or laboratories approved by J&K PCC when unit becomes operational to the check the efficacy of Pollution Control Devices (PCDs) installed in the unit

9. The unit holder shall comply with the additional conditions as stipulated below:-

i. The Consent is valid for the Establishment of unit only. The unit holder can only manufacture products, at the rate of production as mentioned in consent order. Any change in production capacity, process, raw materials use etc, shall have to be intimated to the Boad. For any enhancement of the above, fresh consent has to be obtained from J & K Pollution Control Committee.

ii. The unit holder has to keep a record of the environmental data monitored regularly with regard to operation and maintenance of pollution control devices viz Air Pollution and Water Pollution Control to achieve the desired standards notified in EP Act.

iii. Pollution Control Devices (ETP/ECD) as contemplated to achieve the quality of effluent emission within the tolerance limits prescribed , shall have to be operational during the course of production. The effluent/emission shall not contain constituents in excess of the tolerance limits as laid down by J & K Pollution Control Committee.

iv. The unit holder shall be liable to pay compensation in case any damage is caused to the environment.

v. The unit holder shall abide by the directions of the Committee which will be issued from time to time. Any infringement/ violation or transgression of the statutory enactments of pollution control acts by the unit, shall be sufficient cause to prosecute the violator in conformity with relevant section of Air/Water Acts and Environment Protection Act in force.

vi. The unit shall be under surveillance monitoring of J & K Pollution Control Committee

vii. The unit holder shall provide adequate arrangement for fighting the accidental leakages/discharge of any air pollutant/gas/liquid from the vessel, machinery etc. which are likely to cause fire hazard including environmental pollution.

The industry can apply for Renewal/Expansion of Consent on the Site [www.jkocmms.nic.in](http://www.jkocmms.nic.in) directly

- viii. The unit holder shall adhere to general standards terms and conditions of Water / Air Acts and compliance of environment standards as per environment protection act 1986
- ix. The unit holder should apply 60 days in advance for renewal of consent before expiry the date of this Consent Order
- x. The unit holder shall not operate the unit unless Committee issue Consent to Operate (Fresh)

**Specific Conditions:-**


1. The Air port Authority shall follow-up conditions of specific and other statutory and Additional conditions incorporated in the Environmental Clearance applicable during construction phase and submit time bound compliances to PCC
- 2- The Air port Authority shall apply separately for the proposed D.G Sets above 1 MVA capacity.
- 3- The unit holder shall install all requisite pollution control devices and ensure compliance of general terms and conditions as promulgated under Water (Prevention & Control of Pollution) Act, 1974, Air (Prevention & Control of Pollution) Act, 1981 and amendments made thereof as well as EP Act besides confirm Achievement of norms/Environmental standards as prescribed under above said Acts.
- 4- The unit holder has to display Board outside the unit for displaying Air / Water / Hazardous Waste data as per directions of Hon'ble Supreme Court of India.
- 5- Periodic Inspection by Divisional Officer, PCC as per schedule for Red category units.
- 6- The unit shall remain under surveillance of the JKPCCE regularly.

- xi. In case of violation of above mentioned conditions or any public complaint the consent shall be withdraw.

\* This consent is issued purely from environmental angle and the Committee shall not be responsible for any claim, counter claim, ownership, partnership etc of the unit.

'By Order'

(J N Sharma)  
Environmental Engineer



Member Secretary

1.4.24

Copy to the :

1. Regional Director PCC Jammu for information and ensure the implementation of conditions as above.
2. General Manager DIC Jammu for information.
3. D.O PCC Jammu South for the direction to monitor the conditions of the consent stated above.
4. P.A. to Chairman, J&K PCC for information of the Chairman
5. M/s Airports Authority of India , Civil Airport Jammu for compliance of above said conditions.
6. Office file

The unit holder shall comply to environment standards as notified under the environment protection Act 1986, read with the Water (Prevention & Control of Pollution) Act 1974 & Air (Prevention & Control of Pollution) Act, 1981 which can also be downloaded from the website [www.jkspcb.nic.in](http://www.jkspcb.nic.in) or at [www.cpcb.nic.in](http://www.cpcb.nic.in)

**"This is computer generated document from OCMMS by JKPCC"**

# JAL HI JEEVAN HAI



GOVERNMENT OF JAMMU & KASHMIR  
JAL SHAKTI (PHE) DEPARTMENT



## CERTIFICATE OF REGISTRATION

Certified that the applicant is hereby registered in Jal Shakti Department (PHE) Jammu & assigned the following details:

### CONSUMER DETAILS

Name : Sanjeev Kumar Garg  
Parentage : Indra Kumar Garg  
Address Line 1 : Jammu Airport, Plot No.449, Village-Balicharana, Tehsil-Satwari  
Address Line 2 : , District-Jammu,

### CONNECTION DETAILS

Connection Number : 1211030000114  
Consumer Id : 0102030112568  
Type of Connection : **Borewell**  
Connection Category : BOREWELL COMMERCIAL  
Diameter Size : 32 MM  
Location :  
Lifting Device : Submersible  
Quantity of Ground Water : 465 m3/day  
Sub-Division : Kunjwani  
Division : City-II, Jammu

### CONTACT DETAILS

Phone Number : 9419180970  
Email-ID : apd\_jammu@aai.aero

S/d-  
**CHIEF ENGINEER**  
**JAL SHAKTI (PHE) JAMMU**

**NOTE:-** This is a computer generated certificate & does not require signature. This certificate bears no legal weightage for being produced in any court of law or before any Govt./Pvt authority as proof of residence/occupation/identification.

An abstract graphic consisting of several thin, white, parallel lines that originate from the bottom left and extend diagonally towards the top right corner of the page. The lines are set against a solid blue background that has a subtle gradient, being slightly lighter at the top.

# JAMMU AIRPORT TRAFFIC FORECAST

---

## Table of Contents

|       |                                                            |    |
|-------|------------------------------------------------------------|----|
| 1     | Introduction .....                                         | 6  |
| 1.1   | Regional Connectivity.....                                 | 6  |
| 1.2   | Demographic and Socio-Economic Profile .....               | 6  |
| 2     | Road Network in Project Influence Area .....               | 7  |
| 3     | Data Collection .....                                      | 8  |
| 3.1   | General.....                                               | 8  |
| 3.2   | Secondary Data Collection .....                            | 8  |
| 3.3   | Primary Data Collection .....                              | 9  |
| 3.3.1 | Passenger Head Count Survey.....                           | 9  |
| 3.3.2 | Classified Traffic Volume Count at Mid-block .....         | 9  |
| 3.3.3 | Parking Accumulation .....                                 | 9  |
| 4     | Profile of the Jammu Airport.....                          | 9  |
| 5     | Airport Passenger Growth Drivers .....                     | 10 |
| 5.1   | Strong demand and policy support driving investments ..... | 10 |
| 5.2   | Travel and Tourism.....                                    | 11 |
| 6     | Airport Traffic Growth Rates Estimation .....              | 12 |
| 6.1   | Background .....                                           | 12 |
| 6.2   | Approach .....                                             | 12 |
| 6.3   | PIA and Traffic Streams .....                              | 13 |
| 6.4   | Growth Trends .....                                        | 13 |
| 6.4.1 | Past Growth in Regional Economies.....                     | 14 |
| 6.5   | Traffic demand Elasticity .....                            | 14 |
| 6.6   | Future Growth of PIA .....                                 | 15 |
| 6.7   | Projected Traffic Growth Rates .....                       | 15 |
| 7     | Traffic Survey Analysis.....                               | 16 |
| 7.1   | Traffic volume count: Jammu Airport .....                  | 16 |
| 7.1.1 | Peak Hour characteristics.....                             | 18 |
| 7.1.2 | Hourly Variation of Traffic Volumes .....                  | 18 |
| 7.1.3 | Vehicular Composition .....                                | 18 |
| 7.1.4 | Daily Traffic.....                                         | 20 |
| 7.1.5 | Existing Surrounding Network.....                          | 20 |
| 7.2   | Parking Survey .....                                       | 20 |

|      |                                            |    |
|------|--------------------------------------------|----|
| 8    | Traffic Forecast.....                      | 22 |
| 8.1  | General.....                               | 22 |
| 8.2  | Traffic Projections in Airport .....       | 22 |
| 8.3  | Traffic Projections Summary .....          | 23 |
| 9    | Traffic Demand Estimation.....             | 23 |
| 9.1  | Demand Assessment.....                     | 23 |
| 9.2  | Passenger Demand at Airport .....          | 24 |
| 9.3  | Mode Split .....                           | 24 |
| 9.4  | Estimation of Parking & Drop – off%.....   | 25 |
| 10   | Future Road Network Development Plans..... | 25 |
| 10.1 | Link-level Proposals.....                  | 25 |
| 10.2 | Node-level Proposals .....                 | 26 |
| 11   | Summary: .....                             | 27 |

---

## List of Tables

|                                                                                        |           |
|----------------------------------------------------------------------------------------|-----------|
| <i>Table 1 Details of Primary Surveys.....</i>                                         | <i>9</i>  |
| <i>Table 2 Airlines with their major destinations at Jammu Airport.....</i>            | <i>10</i> |
| <i>Table 3 Domestic Traffic Forecast for Jammu Airport .....</i>                       | <i>12</i> |
| <i>Table 4 Past Traffic Growth – Jammu Airport .....</i>                               | <i>13</i> |
| <i>Table 5 Economic Indicators for PIA.....</i>                                        | <i>14</i> |
| <i>Table 6 Elasticity value based on Past traffic data and Growth of PIA NSDP.....</i> | <i>15</i> |
| <i>Table 7 Future Growth in Economic Parameters.....</i>                               | <i>15</i> |
| <i>Table 8 Projected Traffic Growth Rates .....</i>                                    | <i>16</i> |
| <i>Table 9 Vehicular Classification .....</i>                                          | <i>16</i> |
| <i>Table 10 PCU Factor for Vehicles.....</i>                                           | <i>16</i> |
| <i>Table 11 Peak Hour Traffic Characteristics.....</i>                                 | <i>18</i> |
| <i>Table 12 Daily Traffic Details on Surveyed Road.....</i>                            | <i>20</i> |
| <i>Table 13 LOS of Surveyed Road .....</i>                                             | <i>20</i> |
| <i>Table 14 Parking Survey Analysis .....</i>                                          | <i>21</i> |
| <i>Table 15 Airport Traffic Forecast – HY 2052.....</i>                                | <i>22</i> |
| <i>Table 16 Passenger projection – FY 2022 .....</i>                                   | <i>23</i> |
| <i>Table 17 Growth rates of Air Passengers .....</i>                                   | <i>24</i> |
| <i>Table 18 Adopted mode split (Airport Access) .....</i>                              | <i>24</i> |
| <i>Table 19 Year-wise Airport Traffic Forecast.....</i>                                | <i>25</i> |
| <i>Table 20 Proportion of total vehicles using the Parking.....</i>                    | <i>25</i> |

## List of Figures

|                                                             |    |
|-------------------------------------------------------------|----|
| Figure 1 Major Road Network in Project Influence Area ..... | 7  |
| Figure 2 Growth Drivers for Indian Cities.....              | 10 |
| Figure 3 Passenger Traffic Domestic Airports: Jammu .....   | 12 |
| Figure 4 TVC Location near Jammu Airport .....              | 16 |
| Figure 5 Hourly Traffic Variation .....                     | 17 |
| Figure 6 Daily Vehicular Composition .....                  | 18 |
| Figure 7 Peak Hour Vehicular Composition .....              | 18 |
| Figure 8 Parking Survey Location at Jammu Airport .....     | 20 |
| Figure 9 Proposed Road Widening Map.....                    | 26 |
| Figure 10 Proposed Junction Improvement Map .....           | 27 |

## 1 Introduction

Jammu district falls in sub-mountainous region at the foothills of the Himalayas. The Shivalik range rises gradually in the north part of the district and merges with the Indo-Gangetic plains in the south. The district comprises of four tehsils i.e., Jammu, R.S. Pura, Akhnoor and Bishnah. The entire district can be divided into two distinct parts. The area forming north of Jammu-Akhnoor Road and Jammu-Pathankot Road, also known as Kandi area, is comparatively under-developed and is mostly rain fed. The southern part of these Roads is largely fed by canal and tube wells for irrigation purposes and is relatively more prosperous. The details of the Jammu district have been described below.

Jammu is located at 74° 24' and 75° 18', East longitude and 32° 50' and 33° 30' North latitude. It is situated on the bank of river Tawi. Jammu city is at an elevation of 1,030 feet above the mean sea level. It is located on the National Highway-44 to the North-West of Delhi. Due to its locational advantage, Jammu has assumed importance as a transit place as it is located at the vertex of linkage corridors to Rajouri, Poonch, Kishtwar, Doda and serves as the gateway to Kashmir Valley, Ladakh and pilgrim places of Sh. Mata Vaishno Devi (Katra) and Shri Amarnath shrine (Pahalgam).

To successfully assess the capacity of road infrastructure connecting to the Airport, various analyses are required such as, estimation of Airport passenger growth rate, estimation of Airport passenger forecast for horizon year, traffic flow analysis of existing access road, Level of Service analysis for the approach road and Airport parking analysis. In the following sections all these steps are discussed in detail. The horizon year for this study is considered to be 2030.

### 1.1 Regional Connectivity

Jammu city is well connected with other parts of the state and adjoining areas through Road, rail and air network. It is connected to Srinagar by Road and air. Jammu-Tawi railway station is located at 2 km from city center; the railway station connects the state with rest of the country. Some of the important trains plying to and from Jammu Tawi railway station are Jammu Tawi Express, Shalimar Express, Jhelum Express, Andaman Express and Amarnath Express, etc. Close to the railway station is the bus stand, which offers bus services for various destinations within and outside the state. Jammu airport connects to places like Srinagar, Leh, Delhi, Chandigarh and Amritsar. The city is approximately 600 km away from the National capital (Delhi) and about 290 km from the summer capital (Srinagar) of the State. It connects with all parts of J&K as well as with other major cities/towns of Punjab & Himachal Pradesh. The city has a good Road network which is used by state transport buses or private luxury coaches. Being located enroute to the Shri Mata Vaishno Devi Shrine, Holy Amarnath Cave, scenic spots in the Pirpunjal range, the Kashmir Valley and Ladakh, it has attained the status of a transit city of immense transit character.

### 1.2 Demographic and Socio-Economic Profile

The Population of Jammu and Kashmir State according to the 2011 census stands at about 12.54 million, making it the 19th most populated state in India. The State is spread over an area of about 220,000 sq. km. making it the 10th largest state in the country in terms of area. The density of population per sq. km. is about 56 which is fairly below the national average of 382 per sq. km. The State has a growth rate of about 23% which exceeds the national growth rate of about 17%. Out of total population of Jammu and Kashmir,

27% people live in urban areas. The total figure of population living in urban areas is 3,433,242 of which 1,866,185 are males and 1,567,057 are females.

The urban population in the last 10 years has increased by 36.42% higher than the national average. The macro-level spatio-demographic variations observed at the regional level as per Census 2011 reflect that Jammu Region with 26% of the State's total geographical area counts for 55% of its total population load. Against the State's average urbanization of 27%, the Jammu Region has 23% of its people living in urban areas. As per the census 2011, the Jammu (Municipal Corp. + Outer Growth) accounts for 38% of the total urban population of the Jammu District. Among 22 districts, Jammu is the second highest urban (50%) district after Srinagar which has 95% of its people living under municipal limits. As per census 2011, about 12% of state's population resides in Jammu district thereby making it the most populous district of the State. Of this, nearly half population resides in urban area while the remaining 50% population resides in rural areas of the district (Census of India 2011).

Jammu, the city of temples and the Winter Capital of J&K State, is a symbol of ancient values and presents aspirations. In J&K State, Jammu has a distinct image due to its heritage, location and linkages. With rapid pace of urbanisation and development of economic activities in Jammu, the city's influence has been increasing in range and impact. Growth of Jammu Urban Agglomeration (7.7 lac) has been increasing which can be adjudged from the trend of decadal change in urban population in adjoining tehsils of Jammu city. Many villages in Jammu Samba and Districts have already been engulfed by the sprawl of Jammu city. JMP-2032 is proposed to be extended from 305 sq. km. to 652 sq. km which include the Municipal Corporation of Jammu, Municipal Committee of Ghomanhasan, Municipal Committee Bishnah, Municipal Committee Bari Brahmana and Municipal Committee of Vijaypur, and as many as 324 settlements in Jammu, & Samba District.

For Jammu District, the share of gainfully occupied persons—Work Force Participation Rate (WFPR)—against the dependent and non-working population as per the census 2011 is 27% against that of an average of 24.50%. Workforce of an area is composed of all persons who are actually or potentially gainfully employed or engaged in productive activity. Primary Sector consisting of cultivators and agricultural labourers as per census 2011 accounts for 16% of the total workers at the district, 15% at the tehsil level and 7% at the local area level. The decrease in the share of primary workers at the local area level is indicative of growing influence of urban forces in the area. The corresponding share of workforce resulting because of decrease has been mainly engaged in tertiary sector which predominantly constitutes the services sector. The fact cannot be denied that service sector is growing as a dominant contributor to GDP in developing countries, but diversification of economy and multiplier effects are found more in secondary sector.

## **2 Road Network in Project Influence Area**

In figure below the major roads in the project influence area are shown. There is only one National Highway i.e., NH 44 that passes nearby. This is a 4-lane divided road with approx. 30m RoW. This is the primary road that provides regional connectivity to Jammu city. RS Pura Road is the major arterial road in the study area, that provides access to the Jammu Airport upon which the traffic survey has been conducted. It is a 4-lane divided road with approx. 20m RoW. There is a road connecting NH 44 to RS Pura Road i.e., between Kunjwani Chowk and Satwari Chowk. Tawi bridge falls between Dogra Chowk and Guru Ravidas Chowk.

Apart from this, a ring road of 6 lane divided carriageway is under construction which connects NH44 near Jakh in south and near Jagti Township in the north of the Jammu city. This will later help in diverting the through traffic which are currently coming into the city area.




Figure 1 Major Road Network in Project Influence Area

### 3 Data Collection

#### 3.1 General

The initial step in conducting any Transport Assessment study for a transport hub is the data collection of the traffic and travel pattern of the commuters of that hub and the factors which influences these travel patterns. From various transportation studies, it is revealed that the travel pattern in any hub of urban agglomeration is quite regular and a definite pattern develops in the movement of people, which have to be anticipated for the horizon years. Therefore, appreciation of existing traffic and travel characteristics is extremely important for successful completion of transport assessment.

This data collection is either done through secondary sources and conduct of primary surveys. The baseline data, apart from helping in understanding the existing traffic and transportation situation also helps in appreciating the existing problems and constraints.

#### 3.2 Secondary Data Collection

To estimate the future passenger growth rate for Jammu Airport, past trend in passenger data was needed

to be analyzed. Thus, last 5-year airport passenger data (2017-2022) has been collected from secondary source (AAI website). Apart from that for estimation of the passenger growth rate, various parameters such as GSDP & NSDP of Jammu and GDP of India have been collected from various secondary sources.

### 3.3 Primary Data Collection

As a part of this study, comprehensive traffic and transport surveys were carried out in the month of 24 June 2022. The primary surveys include classified traffic volume counts, parking accumulation surveys and commuters head count surveys. These surveys have been carried out for 24 hours (1 day). All the traffic surveys were conducted by trained enumerators under the supervision of traffic engineers and transport planners. The details pertaining to each survey and the methodology is as discussed below.

#### 3.3.1 Passenger Head Count Survey

In order to record number of passengers entering/exiting from the airport passenger counts were carried out at all the entry and exit gates of the railway station. Enumerators were deployed at entry and exit gates to capture these flows. The survey was carried out for 24 hours at Jammu Airport.

#### 3.3.2 Classified Traffic Volume Count at Mid-block

Traffic volume counts were conducted at mid-block locations to appreciate the existing traffic volume plying on the section of important links in the influence region of airport. The data is utilized in appreciating the hourly variation of traffic, identification of the peak hour characteristics, the modal composition, etc.

#### 3.3.3 Parking Accumulation

Parking accumulation surveys were carried out at off street parking location inside the Airport. At Jammu Airport parking facilities are available for two wheelers and cars.

The details of surveys and their schedule is as presented in the table below.

*Table 1 Details of Primary Surveys*

| Sr. No | Type of Survey                    | Location                           | Duration         | Date of Survey |
|--------|-----------------------------------|------------------------------------|------------------|----------------|
| 1      | Passenger Head Count Survey       | Jammu Airport                      | 1 day (24 hours) | 24 June 2022   |
| 2      | Traffic Volume Count at Mid-block | RS Pura Road                       | 1 day (24 hours) | 24 June 2022   |
| 3      | Parking Accumulation Survey       | Gate 1 and Gate 2 of Jammu Airport | 1 day (24 hours) | 24 June 2022   |

## 4 Profile of the Jammu Airport

Jammu Airport (also known as Satwari Airport (IATA: IXJ, ICAO: VIJU)) is a civil airport in Jammu, Jammu and Kashmir, India. It is situated 14 km (8.7 miles) from the international border between India and Pakistan.

Jammu being the capital city and largest urban settlement of the Jammu province, air is a growing mode of transport. Air transport has gained its significance with increase in the number of tourists to Mata Vaishno

Devi Shrine, other historical and religious place located in and around the city.

Jammu Civil Airport is located at a distance of 8 km from the city and the other airports in its vicinity are Pathankot 110 km, Amritsar 250 km, Ludhiana 265 km and Srinagar 300 km. Jammu is connected by air with Delhi, Srinagar and Leh.

The Jammu Airport starts operation at 8:00 Am and the last flight takes off before 5:00 Pm. The airport authorities are not allowed to operate commercial flights beyond the time allotted to them. The airport is already overburdened with the number of flights and passengers as it has to cater to more than 4,000 passengers on daily basis in 48 (arrival and departure) flights.

With a capacity of 360 passengers at one time, the airport is catering 1,600 passengers during peak hours as 12 flights operate within two-and-a-half hours every afternoon. Jammu Airport is a domestic airport; hence there is only one terminal which offers numerous facilities to the travelers.

Jammu airport connects to places like Srinagar, Leh, Delhi, Chandigarh and Amritsar. The city is approximately 600 km away from the National capital (Delhi) and about 290 km from summer capital (Srinagar) of the State. It connects with all parts of J&K as well as with other major cities/towns of Punjab & Himachal Pradesh.

Currently there are 6 airlines operate in Jammu Airport which is Alliance Air, Air India, IndiGo, SpiceJet, GoAir and Vistara. The flights destination including Amritsar, Chandigarh, Leh, Delhi, Hyderabad, Mumbai and Srinagar. No separate cargo flight from this Airport up to the moment of writing of this page. All Airlines are handling cargo as well as passengers.

*Table 2 Airlines with their major destinations at Jammu Airport*

| Airlines            | Destinations                                  |
|---------------------|-----------------------------------------------|
| <b>Air India</b>    | Delhi, Leh, Srinagar                          |
| <b>Alliance Air</b> | Delhi                                         |
| <b>IndiGo</b>       | Amritsar, Delhi, Kolkata, Mumbai, Srinagar    |
| <b>GoAir</b>        | Delhi, Mumbai, Srinagar                       |
| <b>SpiceJet</b>     | Chandigarh, Dehradun, Delhi, Jaipur, Srinagar |
| <b>Vistara</b>      | Delhi, Srinagar                               |

## 5 Airport Passenger Growth Drivers

### 5.1 Strong demand and policy support driving investments

The major growth drivers for any city are growing demand of the city. As the middle-income group and working population grow, the city grows itself. Rising domestic and foreign tourists and travelers of the city is the other growth drivers of the city. Various government policy supports which focus on infrastructure development in the city makes any city grow automatically. Increasing investment opportunities in cities make them grow themselves.




Figure 2 Growth Drivers for Indian Cities

## 5.2 Travel and Tourism

The tourist population as per year 2010 was about 87.00 Lac per year with peak daily flow of 24,000 pilgrims/ tourists. Jammu being of transit importance in its region and a gateway to Kashmir receives both pilgrim and leisure tourists from across India. The tourist flow to Jammu have been projected by Master Plan 2032 are:

- 25% of the Katra bound pilgrims will visit Jammu for one-day halt. It is assumed that 10 million pilgrims will visit MVD shrine Katra annually by 2032.
- 25% Kashmir bound tourists are expected to stay at Jammu for one day. As provided in the Twenty (20) Year Perspective Plan for Sustainable Development of Tourism in J&K, the Valley can sustain a maximum of 20.00 lac tourists by 2020.
- Jammu is also expected to receive 4,000 pilgrims daily (@50% of pilgrims visiting the Shri Amarnath Shrine Pahalgam during June, July and August months for 50-55 days.

As per these assumptions, the total tourists and pilgrims visiting Jammu shall be around 30 lakhs with per day peak flow ranging from 8, 000 (off the Amarnath yatra period) to 12,000 visitors during the Amarnath Yatra period which shall be expected in the months of April, June, July & October each Year.

Also, the Kumbh Mela organized in Jammu after 75 years in 2009, has boosted up the tourist flow in the area again. It happens every 12 years in the area.

Domestic traffic forecast estimated based on all these growth factors are given below in the table.

**Table 3 Domestic Traffic Forecast for Jammu Airport**

| DOMESTIC TRAFFIC FORECAST - JAMMU AIRPORT |                                 |               |         |
|-------------------------------------------|---------------------------------|---------------|---------|
| YEAR                                      | AIRCRAFT MOVEMENTS<br>(in Nos.) | PAX (in Nos.) | FREIGHT |
| 2019-20 (Base Year)                       | 14088                           | 1455433       | 1385    |
| 2020-21 (Actual)                          | 8200                            | 850909        | 936     |
| GROWTH RATE                               | 48.0%                           | 50.0%         | 40.0%   |
| 2021-22                                   | 12136                           | 1276364       | 1310    |
| GROWTH RATE                               | 10.0%                           | 12.0%         | 15.0%   |
| 2022-23                                   | 13350                           | 1429527       | 1507    |

## 6 Airport Traffic Growth Rates Estimation

### 6.1 Background

Passenger growth likely to happen on any airport over its lifetime is an important consideration in its planning and design. Research on predicting/estimating the growth rates underline the difficulty in achieving accuracy as there are numerous independent variables affecting the dependent variable. Many uncertainties are associated with the independent variables which go into the procedure of estimating the growth rates. The uncertainties are in the form of changes in National economy, Government policy, socio-economic conditions of the people, and development in the catchment area etc. Also, the success of any airport project with private sector participation hinges on the accuracy and robustness with which the future traffic is estimated.

Future traffic forms the basis for the design of the transportation infrastructure facility and also determines the viability of the project. In practice, many parameters influence the future traffic growth rate. Therefore, while carrying out the traffic forecast, it is always to be kept in mind that all the parameters are assessed at the macro level of the country's economy. In economic models the economic indicators like Per capita Income (PCI), Net State Domestic Product (NSDP), Gross State Domestic Product (GSDP) and District Domestic Product (DDP), population and aircraft movement data are related to the traffic flow in the airport. Recognizing this, efforts are to be made to carefully assess all the parameters that help in predicting the traffic demand in future which necessitates realistic estimation of traffic growth rates. Traffic growth in an airport facility is generally estimated on the basis of historical trends, in the present case traffic growth rates are estimated using Elasticity method.

### 6.2 Approach


Traffic forecasting for airport was done considering past trend in growth and analyzing future prospects of project influence area. Elasticity approach of growth rate estimation was used for long term traffic forecasting. The approach included following steps:

- Various traffic streams using airport were differentiated in various categories as per their respective characteristics.
- Each stream was analyzed separately with respect to past trend of growth and development profile of its influence area.

### 6.3 PIA and Traffic Streams

A study of the socio-economic profiles of the regions comprising the project influence area (PIA) provides an overview of the factors likely to influence the pattern of economic development and hence the flows and volumes of traffic in the airport. The details include GSDP, GDP (India) and targeted growth rates of the economy. The profiles help to generate basic inputs for the estimation of future growth in demand on the basis of past scenarios, perspective changes in transport demand elasticity and economic growth rates.

The analysis of traffic pattern observed in the airport indicates that the passenger flow in the Jammu Airport is not a linear curve, and the number of passengers is not predictive.



**Figure 3 Passenger Traffic Domestic Airports: Jammu**

Source: Airport Authority of India

### 6.4 Growth Trends

To analyze growth potential for this traffic stream, past trend of growth of traffic in airport is analyzed. The traffic which is considered for analysis is from FY 2017 to FY 2022. The growth at all the locations is as presented in the below tables.

**Table 4 Past Traffic Growth – Jammu Airport**

| FY               | Passenger/Year | Aircrafts/Year |
|------------------|----------------|----------------|
| <b>2017-2018</b> | 116000         | -              |
| <b>2018-2019</b> | 150000         | -              |
| <b>2019-2020</b> | 1455433        | 14088          |
| <b>2020-2021</b> | 850909         | 8200           |
| <b>2021-2022</b> | 1276364        | 12136          |

The analysis of past growth in the airport indicates that there has been a significant growth for passenger movement in airport.

#### 6.4.1 Past Growth in Regional Economies

Growth of traffic in the airport depends on existing development and future growth prospects of the connecting regions. The time series data of economic indicators at constant (2011-12) prices for PIA published by Central Statistical Organization are presented below.

*Table 5 Economic Indicators for PIA*

| Year             | GSDP of J&K at Current Prices (2011-2012) - (Rs Trillion) | NSDP of J&K at Current Prices (Rs Trillion) |
|------------------|-----------------------------------------------------------|---------------------------------------------|
| <b>2015-2016</b> | 1.17                                                      | 0.98                                        |
| <b>2016-2017</b> | 1.25                                                      | 1.05                                        |
| <b>2017-2018</b> | 1.40                                                      | 1.17                                        |
| <b>2018-2019</b> | 1.60                                                      | 1.34                                        |
| <b>2019-2020</b> | 1.7                                                       | 1.44                                        |
| <b>2020-2021</b> | 1.76                                                      | 1.49                                        |
| <b>CAGR</b>      | <b>8.51%</b>                                              | <b>8.61%</b>                                |

Source: Jammu & Kashmir, IBEF Report

#### 6.5 Traffic demand Elasticity

While the past traffic growth trend is generally helpful to indicate growth pattern likely to extend in near future, it is not appropriate to use it for long term forecasts as demand changes are usually because of shifts in the pattern of economic activities in the influence area. Therefore, future traffic forecasting was done using elasticity approach which takes into account the elasticity of traffic demand and probable pattern of future growth of the economy. The Elasticity Method relates traffic growth to changes in the related economic parameters. This method studies, in an appropriate perspective, the changes in observed past traffic volumes in the context of changes in relevant economic indicators in the Project Influence Area (PIA), to which it was closely related in the past. Such parameters include Net State Domestic Product (NSDP), income accruing to the major sectors of the economy, etc. This method takes into account not only the past growth of the major economic indicators, but also the future perspective. Elasticity based econometric model could be derived in the following form:

$$\text{LogeP} = A_0 + A_1 \text{ Loge (EI)}$$

Where:

P = traffic volume;

EI = Economic Indicator;

A0 = Regression constant;

A1 = Regression co-efficient (Elasticity Index).

Elasticity values for aircraft and passenger traffic is estimated using the past trend in traffic data and the growth of PIA GSDP. The elasticity's obtained are as presented below.

*Table 6 Elasticity value based on Past traffic data and Growth of PIA NSDP*

| Vehicle Type     | Elasticity |
|------------------|------------|
| <b>Aircraft</b>  | 1.5        |
| <b>Passenger</b> | 1.7        |

## 6.6 Future Growth of PIA

The projected values of GDP of India provided by Nitiayog and IMF reports were considered. The growth in traffic is assumed in lines with the past growth.

*Table 7 Future Growth in Economic Parameters*

| Year        | India GDP | PIA GSDP |
|-------------|-----------|----------|
| 2022 -2027  | 5.15%     | 5.65%    |
| 2027 – 2032 | 2.9%      | 3.4%     |
| 2032 – 2037 | 2.4%      | 2.94%    |
| 2037 – 2042 | 2.4%      | 2.94%    |
| 2042 – 2047 | 2.4%      | 2.94%    |
| 2047 – 2052 | 2.4%      | 2.94%    |

## 6.7 Projected Traffic Growth Rates

Based on the projected elasticity values and the growth of PIA, the future average annual compound traffic growth rates by vehicle type have been estimated by using the following relationship:

$$TGR = (GSDPgr) \times E$$

Where,

TGR – Traffic growth rate for mode GSDPgr – Growth rate of GSDP in PIA E –Elasticity value for mode

The growth of aircraft and passenger traffic are as presented in the table below.

**Table 8 Projected Traffic Growth Rates**

| Year               | India GDP | PIA GSDP | Aircrafts | Passenger |
|--------------------|-----------|----------|-----------|-----------|
| <b>2022 -2027</b>  | 5.15%     | 5.65%    | 8.475%    | 9.6%      |
| <b>2027– 2032</b>  | 2.9%      | 3.4%     | 5.1%      | 5.8%      |
| <b>2032 – 2037</b> | 2.4%      | 2.94%    | 4.41%     | 5%        |
| <b>2037 – 2042</b> | 2.4%      | 2.94%    | 4.41%     | 5%        |
| <b>2042 – 2047</b> | 2.4%      | 2.94%    | 4.41%     | 5%        |
| <b>2047– 2052</b>  | 2.4%      | 2.94%    | 4.41%     | 5%        |

PIA GSDP when calculated with aircraft elasticity gives the growth rate for aircraft projections, whereas PIA GSDP when multiplied with passenger's elasticity gives the growth rate for passenger projection growth rate. These growth rates are used to calculate year wise aircraft and passenger numbers in the traffic forecast chapter.

## 7 Traffic Survey Analysis

### 7.1 Traffic volume count: Jammu Airport

For carrying out the traffic survey, vehicle classifications were adopted as mentioned in table below. The vehicle classification used is based on IRC-106-1990.

**Table 9 Vehicular Classification**

| Fast Vehicles                             | Slow Vehicles               |
|-------------------------------------------|-----------------------------|
| Two wheelers, Motor cycle or scooter etc. | Cycle                       |
| Passenger car, pick up van                | Cycle rickshaw              |
| Auto-rickshaw                             | Tonga (Horse drawn vehicle) |
| Light commercial vehicle                  | Hand Cart                   |
| Truck or Bus                              |                             |
| Agricultural Tractor Trailer              |                             |

The various vehicle types having different sizes and characteristics were converted into equivalent passenger car unit. Passenger Car Unit (PCU) values are adopted from Indian Road Congress publication on "Capacity of Roads in urban areas", IRC-106- 1990. The PCU values used are presented in table below.

**Table 10 PCU Factor for Vehicles**


| SN | VEHICLE                             | EQUIVALENT PCU FACTORS                              |               |
|----|-------------------------------------|-----------------------------------------------------|---------------|
|    |                                     | %age composition of Vehicles type in traffic stream |               |
|    |                                     | 5%                                                  | 10% and above |
|    |                                     | Fast Vehicles                                       |               |
| 1  | Two wheelers Motor cycle or scooter | 0.5                                                 | 0.75          |

|                      |                              |     |     |
|----------------------|------------------------------|-----|-----|
|                      | etc.                         |     |     |
| 2                    | Passenger car, pick up van   | 1   | 1   |
| 3                    | Auto-rickshaw                | 1.2 | 2   |
| 4                    | Light commercial vehicle     | 1.4 | 2   |
| 5                    | Truck or Bus                 | 2.2 | 3.7 |
| 6                    | Agricultural Tractor Trailer | 4   | 5   |
| <b>Slow Vehicles</b> |                              |     |     |
| 7                    | Cycle                        | 0.4 | 0.5 |
| 8                    | Cycle rickshaw               | 1.5 | 2   |
| 9                    | Tonga (Horse drawn vehicle)  | 1.5 | 2   |
| 10                   | Hand Cart                    | 2   | 3   |

**Source:** IRC: 106-1990 (Indian Road Congress)

Traffic volume data recorded on site were analyzed to obtain the following traffic characteristics:

- Average Daily Traffic(ADT)
- Hourly variation and Peak Hour Factor(PHF)
- Directional distribution
- Peak Hour for Vehicular Traffic



**Figure 4 TVC Location near Jammu Airport**

### 7.1.1 Peak Hour characteristics


Maximum load on any section of the corridor was assessed by analyzing the peak hour characteristics of traffic. Peak hour characteristics of traffic at survey location are as presented in the table below:

*Table 11 Peak Hour Traffic Characteristics*

| Sr.no | Location name | Peak Hour Timings | Peak Hour Vehicles | Peak Hour PCU | % Share |
|-------|---------------|-------------------|--------------------|---------------|---------|
| 1     | RS Pura Road  | 18:15 to 19:15    | 3079               | 2886          | 9.36%   |

### 7.1.2 Hourly Variation of Traffic Volumes

The hourly traffic flow patterns at different locations were compared in order to develop an understanding of the overall travel demand. The variations of traffic flow during different hours of the day at both locations are as presented in the below figure.



*Figure 5 Hourly Traffic Variation*

### 7.1.3 Vehicular Composition

The figures below show the Daily and Peak hour vehicular composition at RS Pura Road. From the analysis it is observed that in daily vehicle composition, two-wheeler has the highest share with 50% and followed by 37% Car and 3% 3W. From the analysis it is observed that in peak hour vehicle composition, two-wheeler has the highest share with 55% and followed by 35% Car and 2% 3W.




Figure 6 Daily Vehicular Composition




Figure 7 Peak Hour Vehicular Composition

#### 7.1.4 Daily Traffic

The table below shows the daily traffic volume at RS Pura Road approach volume which is the primary access road for the Jammu Airport.

*Table 12 Daily Traffic Details on Surveyed Road*

| Sr.no | Location name | Total Vehicle | Total PCU |
|-------|---------------|---------------|-----------|
| 1     | RS Pura Road  | 31543         | 30850     |

#### 7.1.5 Existing Surrounding Network

Level of Service during the primary survey, Airport approach road configuration has been recorded to estimate the existing network level of service of the network. Level of service explains the congestion levels on the road and level of service is categorized into A to F class, where “A” means road has a smooth flow of traffic and “F” means road is having worst congestion levels on the road. Level of service is derived from the relation between the exiting volume (PCU) on the road and capacity of the road. Capacity is adopted from IRC based lane configuration. The tables below show the existing Level of Service on the Airport approach road.

*Table 13 LOS of Surveyed Road*

| Location name | Lane Configuration | Capacity | Peak Hour PCU | V/C  | LOS             |
|---------------|--------------------|----------|---------------|------|-----------------|
| RS Pura Road  | Four-Lane Divided  | 7000     | 2886          | 0.41 | C (Stable Flow) |

## 7.2 Parking Survey

Surveys were carried out at Jammu Airport. At Airport parking facilities are available for two wheelers and cars. Accumulation Survey at Airport parking lots was done on a normal working day for 16 hours.



*Figure 8 Parking Survey Location at Jammu Airport*

The parking composition detail for the peak hour and for the entire duration period in terms of numbers and ECS is as presented in the tables below.

*Table 14 Parking Survey Analysis*

| Vehicle Type  | Peak Hour Vehicle<br>(Number) | Peak Hour Vehicle<br>(PCU) | Peak Hour     |
|---------------|-------------------------------|----------------------------|---------------|
| <b>Gate 1</b> |                               |                            |               |
| Car           | 20                            | 44                         | 12:00 – 13:00 |
| 2-Wheeler     | 44                            | 33                         | 08:00 – 09:00 |
| <b>Gate 2</b> |                               |                            |               |
| Car           | 10                            | 10                         | 19:00 – 20:00 |
| 2-Wheeler     | 36                            | 27                         | 10:00 – 11:00 |

In terms of number of vehicles, the share of two wheelers is highest around 76% at Gate 1 and 80% at Gate 2. Variety of peak hour observed for car and 2W. Overall peak hour at both the gates is between 09:00 to 10:00. The total parking demand during peak hour is 85 vehicles (30 ECS).

## 8 Traffic Forecast

### 8.1 General

This chapter presents estimates of airport traffic. The traffic in the airport is forecasted using the respective growth.

### 8.2 Traffic Projections in Airport

The traffic in the airport is forecasted using the growth rate presented in Table 8 Projected Traffic Growth Rates. The aircraft and passenger traffic are as presented in the below table.

*Table 15 Airport Traffic Forecast – HY 2052*

| Years                          | Aircraft Movement | Pax (Yearly)   | Pax (Daily) |
|--------------------------------|-------------------|----------------|-------------|
| <b>2019-20<br/>(Base Year)</b> | <b>14088</b>      | <b>1455433</b> | 3987        |
| 2020-21<br>(Actual)            | 8200              | 850909         | 2331        |
| 2021-22                        | 12136             | 1276364        | 3497        |
| 2022-23                        | 13350             | 1429527        | 3917        |
| 2023-24                        | 14685             | 1601070        | 4386        |
| 2024-25                        | 15712             | 1729156        | 4737        |
| 2025-26                        | 16812             | 1867488        | 5116        |
| 2026-27                        | 17989             | 2016888        | 5526        |
| 2027-28                        | 18889             | 2137901        | 5857        |
| 2028-29                        | 19833             | 2266175        | 6209        |
| 2029-30                        | 20825             | 2402145        | 6581        |
| 2030-31                        | 21658             | 2522253        | 6910        |
| 2032-33                        | 22524             | 2648366        | 7256        |
| 2034-35                        | 24362             | 2919823        | 8000        |
| <b>2035-36</b>                 | <b>25336</b>      | <b>3065814</b> | 8399        |
| 2036-37                        | 26349             | 3219105        | 8819        |
| 2037-38                        | 27403             | 3380060        | 9260        |
| 2038-39                        | 28499             | 3549063        | 9723        |
| 2039-40                        | 29639             | 3726516        | 10210       |
| 2040-41                        | 30825             | 3912842        | 10720       |
| 2041-42                        | 32058             | 4108484        | 11256       |
| 2042-43                        | 33340             | 4313908        | 11819       |
| 2043-44                        | 34674             | 4529603        | 12410       |
| 2044-45                        | 36061             | 4756083        | 13030       |
| 2045-46                        | 37503             | 4993887        | 13682       |

The month wise variation in the traffic numbers in FY 2022 as reflected in the airport operation data is presented in the table below. It is observed that, December & March month has highest peak.

*Table 16 Passenger projection data – FY 2022*

| 2021 - 2022      | Passenger      | % Share     |
|------------------|----------------|-------------|
| <b>April</b>     | 78114          | 6.12%       |
| <b>May</b>       | 36651          | 2.87%       |
| <b>June</b>      | 59509          | 4.66%       |
| <b>July</b>      | 78928          | 6.18%       |
| <b>August</b>    | 102924         | 8.06%       |
| <b>September</b> | 103507         | 8.11%       |
| <b>October</b>   | 136585         | 10.70%      |
| <b>November</b>  | 146874         | 11.51%      |
| <b>December</b>  | 155301         | 12.17%      |
| <b>January</b>   | 105326         | 8.25%       |
| <b>February</b>  | 116717         | 9.14%       |
| <b>March</b>     | 155928         | 12.22%      |
| <b>Total</b>     | <b>1273288</b> | <b>100%</b> |

It can be seen that the months December and March both get the most air traffic in their respective months.

### 8.3 Traffic Projections Summary

It is observed that by the end of the horizon year i.e., 2041-42, a total of 4108484 passengers would be using the Airport yearly. This amounts to a daily passenger demand of about 11256. This value will be further used for the assessment of Traffic demand on the approach road to the airport and estimation of future parking demand at the airport.

## 9 Traffic Demand Estimation

This chapter presents the methodology adopted to assess the passenger and traffic demand for developing realistic forecasts for the Jammu Airport.

### 9.1 Demand Assessment

The Horizon year traffic demand on the airport catchment area will be consist of following types

- Airport demand (Destined Demand)
- Developmental traffic demand (Through PPP Development)
- Through traffic demand (the background traffic on the surrounding network which is not destined airport)

The methodology adopted for this study is that the Airport demand will be forecasted based on the past growth of passenger data. The developmental traffic is estimated based on the proposed development at the airport. The through traffic demand is forecasted based on the past data recorded in CMP report growth rate will be estimated and used to estimate the through traffic in the horizon year.

## 9.2 Passenger Demand at Airport

Horizon year passenger demand for airport has been estimated based on the growth rate are shown in table below.

*Table 17 Growth rates of Air Passengers*

| Year      | Daily Air passengers |
|-----------|----------------------|
| 2021-2022 | 3497                 |
| 2026-2027 | 5526                 |
| 2036-2037 | 8819                 |
| 2041-2042 | 11256                |

So, the daily air passengers that will be in year 2041-2042 will be **11256** passengers.

## 9.3 Mode Split

The existing access & dispersal mode split of airport traffic has been derived from primary survey analysis (OD survey) and the same has been considered for the horizon year. Mode split is an important input for calculating the parking demand at the airport and additional traffic (vehicular) demand on the adjoining road network. The mode share of public transport and IPT has been increased gradually for the future years.

*Table 18 Adopted mode split (Airport Access)*

| Mode         | %age Share     | Average Occupancy |
|--------------|----------------|-------------------|
| Auto         | 32.60%         | 1.2               |
| Bike         | 5.41%          | 1                 |
| PT           | 51.85%         | 1.5               |
| Car          | 10.14%         | 1.5               |
| <b>Total</b> | <b>100.00%</b> |                   |

To estimate the vehicular trips, occupancy rate has been applied in lines with the observed numbers in the base year to assess the horizon years vehicular demand estimation. Based on Primary survey data, for the Horizon year it is assumed that share of Gate 1 and Gate 2 will be 60% and 40% respectively.

*Table 19 Year-wise Airport Traffic Forecast*

| Mode                            | 2022       | 2027       | 2032       | 2037       |
|---------------------------------|------------|------------|------------|------------|
| <b>Total Vehicles (Veh/Day)</b> |            |            |            |            |
| Auto                            | 114        | 179        | 239        | 293        |
| Bike                            | 19         | 30         | 40         | 49         |
| PT                              | 181        | 285        | 380        | 467        |
| Car                             | 35         | 56         | 74         | 91         |
| <b>Total</b>                    | <b>350</b> | <b>550</b> | <b>733</b> | <b>900</b> |
| <b>Total Vehicles (PCU/Day)</b> |            |            |            |            |
| Auto                            | 133        | 209        | 251        | 342        |
| Bike                            | 18         | 28         | 37         | 45         |
| PT                              | 181        | 285        | 380        | 467        |
| Car                             | 35         | 56         | 74         | 91         |
| <b>Total</b>                    | <b>368</b> | <b>578</b> | <b>770</b> | <b>945</b> |

#### 9.4 Estimation of Parking & Drop – off%

The number of vehicles entering the airport and using the parking has been adopted in lines with the observed pattern and is as presented in the table below.

*Table 20 Proportion of total vehicles using the Parking*

| Detail | Parking % | Drop off % |
|--------|-----------|------------|
| Jammu  | 50%       | 50%        |

The above parking and drop off percentage have been applied to the peak hour vehicle entry of the station.

## 10 Future Road Network Development Plans

After analyzing the Comprehensive Mobility Plan for Jammu 2020, some proposed development pertaining to the road infrastructure in the project influence area have been considered. These proposals are with regards to both link and junction, which are expected to be useful in solving various traffic problems in future such as congestion, bottlenecks, accidents etc.

All such development recommendations and proposals are described below.

### 10.1 Link-level Proposals

- Expressway (Southern Bypass Road):** The proposed Expressway (Southern Bye-Pass Road) of 90 M wide has been proposed along the western periphery of the planning area connecting with NH-1A on the southern side and the Akhnoor Road on the northern side.
- Spine Road:** This central spine road is the existing NH-44 is to be 60 M wide, forming the

commercial/ recreational spine having high intensity development along it.

- iii. **Arterial Roads:** 45 m wide the major arterial roads will be R.S. Pura Road having width of 45m. The Nagrota Bye-Pass and the part of southern Bye-Pass (Gurah Salathian) will be 45m wide Road.
- iv. **Sub-Arterial Roads:** 24-30 m Wide The sub-arterial roads are the internal link road that is creating the grid pattern road network. 1-1.5 km grid has been created for the 24m road and 1.5km-2 km grid has been created for the 30m road. **Road Widening:** About 100 km of road network has been identified for widening along with NMT facilities across the city proposed to be upgraded in phase I. The proposed road network is presented in Figure below.




Figure 9 Proposed Road Widening Map

## 10.2 Node-level Proposals

In order to augment the capacity of existing junctions, Major junctions which cater heavy traffic and face congestion due to poor geometry and absence of traffic control measures have been identified. The total 10 junctions have been identified for geometric improvement in phase I and 2 critical junctions for grade separation in phase II. The improvements of these junctions have been proposed based on the available data and site visits. However, more detailed plans shall be worked out during the detailed study of these locations and additional modifications could be suggested at that stage.

- i. **Satwari Junction (Phase II):** It is proposed to be developed into Grade Separated Junctions.

ii. **Kunjwani Junction (Phase II):** It is also proposed to be developed into Grade Separated Junctions. All the junction improvement plans are shown in the map below.




Figure 10 Proposed Junction Improvement Map

## 11 Summary:

- The PHT for design shall be as follows:  
Current: 3497  
Future (at year 2037): 11256
- The distribution for Parking & Drop-off is taken as 50:50. So, the Surface Car Park is considered to be 20% of complete Car park. Rest of the parking considered for Multilevel Car Park.

# उप-राज्यपाल ने जम्मू विश्वविद्यालय में जनरल जोरावर सिंह की प्रतिमा का किया अनावरण

शहीदी दिवस पर दी श्रद्धांजलि, जम्मू विश्वविद्यालय में चेयर स्थापित करने की घोषणा की



जनरल जोरावर सिंह की श्रद्धांजलि देते उप-राज्यपाल मनोज सिन्हा।

जम्मू विश्वविद्यालय में जनरल जोरावर सिंह की प्रतिमा का अनावरण किया।

जम्मू विश्वविद्यालय में जनरल जोरावर सिंह की प्रतिमा का अनावरण किया। उप-राज्यपाल मनोज सिन्हा ने शहीदी दिवस पर दी श्रद्धांजलि देते हुए जनरल जोरावर सिंह की प्रतिमा का अनावरण किया। जनरल जोरावर सिंह की प्रतिमा का अनावरण किया। उप-राज्यपाल मनोज सिन्हा ने शहीदी दिवस पर दी श्रद्धांजलि देते हुए जनरल जोरावर सिंह की प्रतिमा का अनावरण किया।

सिन्हा ने कहा कि जम्मू कश्मीर के स्कूलों में छात्रों को जनरल जोरावर सिंह की प्रतिमा का अनावरण किया। उप-राज्यपाल मनोज सिन्हा ने शहीदी दिवस पर दी श्रद्धांजलि देते हुए जनरल जोरावर सिंह की प्रतिमा का अनावरण किया।



समारोह को संबोधित करते उप-राज्यपाल मनोज सिन्हा तथा उपस्थित गणमान्य नागरिक।

सिंह के जीवन पर एक मोनोग्राफ तैयार करने के निर्देश दिए। उन्होंने कहा कि यह एक ऐतिहासिक अवसर है। उन्होंने कहा कि जनरल जोरावर सिंह की प्रतिमा का अनावरण किया। उप-राज्यपाल मनोज सिन्हा ने शहीदी दिवस पर दी श्रद्धांजलि देते हुए जनरल जोरावर सिंह की प्रतिमा का अनावरण किया।

उन्होंने कहा कि महान नेताओं के जीवन पर एक मोनोग्राफ तैयार करने के निर्देश दिए। उन्होंने कहा कि यह एक ऐतिहासिक अवसर है। उन्होंने कहा कि जनरल जोरावर सिंह की प्रतिमा का अनावरण किया। उप-राज्यपाल मनोज सिन्हा ने शहीदी दिवस पर दी श्रद्धांजलि देते हुए जनरल जोरावर सिंह की प्रतिमा का अनावरण किया।

## 2 बच्चों सहित 5 नए डेंगू मामलों

जम्मू, 12 दिसम्बर (संवाद): जम्मू-कश्मीर में डेंगू के 5 नए मामलों की पुष्टि हुई है। जम्मू-कश्मीर में डेंगू के 5 नए मामलों की पुष्टि हुई है। जम्मू-कश्मीर में डेंगू के 5 नए मामलों की पुष्टि हुई है। जम्मू-कश्मीर में डेंगू के 5 नए मामलों की पुष्टि हुई है।



जम्मू-कश्मीर में डेंगू के 5 नए मामलों की पुष्टि हुई है। जम्मू-कश्मीर में डेंगू के 5 नए मामलों की पुष्टि हुई है। जम्मू-कश्मीर में डेंगू के 5 नए मामलों की पुष्टि हुई है। जम्मू-कश्मीर में डेंगू के 5 नए मामलों की पुष्टि हुई है।



छात्रों का उपचार करते डॉक्टर।

## कार-बाइक की टक्कर में 2 घायल

बिरसा, 12 दिसम्बर (स.ह.): बिरसा थाना क्षेत्र के गांव छेरी में पंजाब के कार और बाइक की टक्कर में दो लोगों के घायल होने का मामला सामने आया है। पुलिस के अनुसार थाना क्षेत्र के गांव छेरी में पंजाब के कार और बाइक की टक्कर में दो लोगों के घायल होने का मामला सामने आया है।

पुलिस के अनुसार थाना क्षेत्र के गांव छेरी में पंजाब के कार और बाइक की टक्कर में दो लोगों के घायल होने का मामला सामने आया है। पुलिस के अनुसार थाना क्षेत्र के गांव छेरी में पंजाब के कार और बाइक की टक्कर में दो लोगों के घायल होने का मामला सामने आया है।

For and on behalf of Lieutenant Governor, Union Territory of Jammu and Kashmir, S-8s are invited by Irrigation Division Kaula, by e-tendering mode on Percentage Basis from approved and eligible contractors reg Govt/CPWD/MS and Railways for the following works

| S. No. | Item of work                                                                        | Estimated Cost (Rs.) | Cost of work (Rs.) | EMO | Performance Security | Time for completion | Time and date of opening of tender | Technical Bid |
|--------|-------------------------------------------------------------------------------------|----------------------|--------------------|-----|----------------------|---------------------|------------------------------------|---------------|
| 1      | Silt and Jangle clearance from Main Kaula Canal from RD 521 to RD 8000m at spot.    | 354800.00            | 350.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 2      | Silt and Jangle clearance from Main Kaula Canal from RD 8000 to RD 10000m at spot.  | 410500.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 3      | Silt and Jangle clearance from Main Kaula Canal from RD 10000 to RD 11000m at spot. | 257700.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 4      | Silt and Jangle clearance from Main Kaula Canal from RD 11000 to RD 12000m at spot. | 810100.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 5      | Silt and Jangle clearance from Main Kaula Canal from RD 12000 to RD 13000m at spot. | 213600.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 6      | Silt and Jangle clearance from Main Kaula Canal from RD 13000 to RD 14000m at spot. | 424200.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 7      | Silt and Jangle clearance from Main Kaula Canal from RD 14000 to RD 15000m at spot. | 421600.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 8      | Silt and Jangle clearance from Main Kaula Canal from RD 15000 to RD 16000m at spot. | 258500.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 9      | Silt and Jangle clearance from Main Kaula Canal from RD 16000 to RD 17000m at spot. | 364800.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 10     | Silt and Jangle clearance from Main Kaula Canal from RD 17000 to RD 18000m at spot. | 147800.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 11     | Silt and Jangle clearance from Main Kaula Canal from RD 18000 to RD 19000m at spot. | 222900.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 12     | Silt and Jangle clearance from Main Kaula Canal from RD 19000 to RD 20000m at spot. | 105200.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 13     | Silt and Jangle clearance from Main Kaula Canal from RD 20000 to RD 21000m at spot. | 99000.00             | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 14     | Silt and Jangle clearance from Main Kaula Canal from RD 21000 to RD 22000m at spot. | 208000.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |
| 15     | Silt and Jangle clearance from Main Kaula Canal from RD 22000 to RD 23000m at spot. | 336000.00            | 200.00             | 2%  | 2%                   | 30 Days             | 18-12-2023                         | A             |

NOTE: Contractors who have got Contracted card issued from Kaula Division, it is mandatory for them to submit the certificate of Quality Branch alongwith other documents before the opening of the tender.

## सार्वजनिक सूचना

आप जनता को सूचित किया जाता है कि पर्यावरण वन और जलवायु परिवर्तन मंत्रालय द्वारा पर्यावरण भवन, जोर बाग में पर्यावरण मंत्रालय मंत्रालय संख्या 123/2023/2023/192762N दिनांक 07.12.2023 के तहत भारतीय तन्त्रमन्त्र प्रोत्साहन द्वारा प्रस्तावित 40,000 वर्गमीटर क्षेत्र में जम्मू हवाई अड्डा पर भू-संशोधन एजेंसी के विस्तार के लिए पर्यावरण मंत्रालय मंत्रालय को कर दिया है।

आप जनता को सूचित किया जाता है कि उक्त पर्यावरण मंत्रालय पर की प्रति पर्यावरण, वन और जलवायु परिवर्तन मंत्रालय के कार्यालय और वेबसाइट <https://parivesh.nic.in> पर उपलब्ध है।

(ए.के.गर्ग) हवाई अड्डा निदेशक, जम्मू विमान क्षेत्र

## राजीव नगर में पुलिस ने फिर दी दबिश, नशा तस्करो में दहशत

जम्मू, 12 दिसम्बर (निर्वाह): मादक पदार्थ धंधे व देह व्यापार के लिए सुखियों में रहने वाले राजीव नगर में मंगलवार को एक बार फिर पुलिस ने दबिश दी जिससे नशा तस्करो में दहशत फैल गई। इस दौरान पुलिस ने कुछ घरों को खंगला व स्थानीय लोगों से पूछताछ की। इस दौरान स्कूल के समीप बनी दुकानों पर सिट्रेट व अन्य तंबाकू उत्पादन व बेचने के लिए



राजीव नगर में छापेमारी करती पुलिस।

दुकानदारों को चेतावनी दी। गौरतलब है कि सोशल मीडिया पर मादक पदार्थ की तस्करी, देह व्यापार व अन्य अपराधिक गतिविधियों के लिए सुखियों में आने के बाद पुलिस ने दबिश दी जिससे नशा तस्करो में दहशत फैल गई। इस दौरान पुलिस ने कुछ घरों को खंगला व स्थानीय लोगों से पूछताछ की। इस दौरान स्कूल के समीप बनी दुकानों पर सिट्रेट व अन्य तंबाकू उत्पादन व बेचने के लिए



दक में घरे हुए विलो क्लेफ्ट।

## विलो क्लेफ्ट की तस्करी का प्रयास किया विफल

जम्मू, 12 दिसम्बर (निर्वाह): कटुआ जिले के पसोहरी क्षेत्र में घातक की चपेट में आने के कारण घायल व्यक्ति ने जी.एस.सी. अस्पताल जम्मू में दम तोड़ दिया। घातक की चपेट में आने के कारण घायल व्यक्ति ने जी.एस.सी. अस्पताल जम्मू में दम तोड़ दिया।

**G2**

**GOVERNMENT MEDICAL COLLEGE RAJOURI**

Notice

In continuation to this office Advertisement Notice No. 72 GMCR of 2023 dated 02.12.2023 and Advertisement Notice No. 73 GMCR of 2023 dated 02.12.2023, it is for the information of all the eligible candidates that the last date for receiving of application forms for the above mentioned advertisements is hereby extended till 20.12.2023 up to 04:00 PM.

The other terms and conditions remain same.

No: GMCR/Estb/2023-24/1819-1824

Dated: 09-12-2023

DIP/J-12463/23

**GOVERNMENT OF JAMMU AND KASHMIR**

**OFFICE OF THE COLLECTOR LAND ACQUISITION 220 KV.PDD, AMBEDEKAR CHOWK, RAILWAY ROAD JAMMU**

**NOTIFICATION**

(Under Section 11(I) of the Right to Fair Compensation & Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013 for the acquisition of Land for Construction of towers of LIL-0-II of 220 KV D/C Hiranagar-Budhah Transmission line from 400/220KV Jarwal Grid Station under PMDP-15.

Whereas it appears to the Government of UT of Jammu and Kashmir that the Land is required in the Jurisdiction of Jammu & Kashmir, for public purpose namely for Construction of towers of LIL-0-II of 220 KV D/C Hiranagar-Budhah Transmission line from 400/220KV Jarwal Grid Station under PMDP-15. It is hereby notified that land in the area specified is likely to be required for the above purpose.

This notification is made under the provisions of section 11(I) of The Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013, to all whom it may concern.

The Social Impact Assessment Study was exempted by the Deputy Commissioner Samba, vide Order No. 20 of 2023 dated 08-12-2023 and communication no. DCS/ACR/LAS/23-24/548-553 dated 08-12-2023 and Order No. 21 of 2023 dated 08-12-2023 and communication no. DCS/ACR/LAS/23-24/554-559 dated 08-12-2023.

In exercise of powers vested in me under section 11 sub section (1) of The Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013,

I, Shafiq Mahboob Khan, Collector Land Acquisition, PDD, Jammu do hereby notify that the land

को मृत्युति में एक चरित्र स्थापित करने के सरकार के फैसले की घोषणा की और कहा कि यह प्रयास छात्रों और शोधकर्ताओं को एक मजबूत और समृद्ध जम्मू-कश्मीर बनाने के लिए प्रेरित करेगा जिसका सपना जनरल

शतिहास में जनरल जारावर सिंह के योगदान को उजागर करने के प्रयासों की सराहना की। उन्होंने जम्मू-कश्मीर के अमर नायकों की वीरता और बलिदान का सम्मान करने के लिए यू.टी. प्रशासन के संकल्प को दोहराया।

तामिल भाषा में जनरल सिंह के जीवन पर मोनोग्राफ करने के निर्देश

उप-राज्यपाल ने जम्मू कला, संस्कृति और भाषा को तमिल भाषा में जनरल

## सार्वजनिक सूचना

आम जनता को सूचित किया जाता है कि पर्यावरण वन और जलवायु परिवर्तन मंत्रालय, इंदिरा पर्यावरण भवन, जोर बाग ने पर्यावरणीय मंजूरी पहचान संख्या EC23A2902JK5192762N दिनांक 07.12.2023 के तहत भारतीय विमानपत्तन प्राधिकरण द्वारा प्रस्तावित 40,000 वर्गमीटर क्षेत्र में जम्मू हवाई अड्डे पर सिविल एन्क्लेव के विस्तार के लिए पर्यावरणीय मंजूरी जारी कर दी है।

आम जनता को सूचित किया जाता है कि उक्त पर्यावरण मंजूरी पत्र की प्रति पर्यावरण, वन और जलवायु परिवर्तन मंत्रालय के कार्यालय और वेबसाइट <https://parivesh.nic.in> पर उपलब्ध है।

( एस.के.गर्ग )

हवाई अड्डा निदेशक, जम्मू विमान क्षेत्र

## राजीव नगर

जम्मू, 12 दिसम्बर  
मादक पदार्थ धंधे व देह  
लिए सुखियों में रहने  
नगर में मंगलवार को ए  
पुलिस ने दबिश दी जिससे  
में दहशत फैल गई। इस  
ने कुछ घरों को खंगाला  
लोगों से पूछताछ की। इस  
के समीप बनी दुकानों  
अन्य तंबाकू उत्पादन न वें



ment instruments and UPI (Unified Payments Interface), for subsequent recurring transactions with values up to Rs 15,000.

It has been decided to increase the limit from Rs 15,000 to Rs 1,00,000 per transaction for Subscription to mutual funds, payment of insurance premiums, and credit card

UPI has emerged a preferred mode of payment for a large section of the population with over 11.23 billion transactions recorded in November.

An announcement in this regard was made by Reserve Bank Governor Shaktikanta Das, while unveiling the December bi-monthly monetary policy last week. (PTI)

## **PUBLIC NOTICE**

General Public is hereby informed that Ministry of Environment Forest and Climate Change, Indira Paryavaran Bhawan, Jor Bagh has issued Environmental Clearance for "Expansion of Civil Enclave at Jammu Airport over an area of 40,000 m<sup>2</sup> proposed by Airports Authority of India vide EC Identification No. EC23A2902JK5192762N dated 07.12.2023.

General Public is further informed that copy of said Environment Clearance Letter is available in the office and on <https://parivesh.nic.in> website of Ministry of Environment Forest and Climate Change.

**(S.K Garg)**  
**Airport Director**  
**Civil Enclave, Jammu.**



# AIRPORTS AUTHORITY OF INDIA


## ENVIRONMENT POLICY

Airports Authority of India (AAI) being the sole Air Navigation Service (ANS) provider and operator of majority of Indian Airports is consistently and continuously honoring Corporate Social Responsibility (CSR) and is committed to Green House Gas (GHG) management and emission reduction to support India's Nationally Determined Contributions (NDCs) for reduction of adverse impact on society, community and ecosystem. AAI is adopting "*Panchamrit Mantra*", declared by Hon'ble Prime Minister in Glasgow Summit COP-26 to ensure greener, cleaner and healthier environment for generations to come.

As a part of this policy, AAI is committed to reduce carbon intensity in a phased manner and achieve the goal of carbon neutrality and net-zero emissions by implementation of suitable measures including but not limited to:

- Optimizing energy consumption by enacting energy efficiency and conservation measures including maximizing the usage of affordable green and renewable energy resources
- Reducing the fossil fuel consumption by promoting and adopting alternative greener fuels and ensuring judicious and deliberate use of natural resources.
- Integrating net-zero building design concepts and optimum usage of eco-friendly and biodegradable products without compromising structural integrity requirements and safety standards.
- Integrating sustainable transportation technologies and strategies with use of Electric and Hybrid vehicles.
- Implementing sustainable waste-management practices and appropriate disposal.
- Conserving natural resources by inculcating the culture of refuse, reduce, reuse, repurpose and recycle.
- Implementing water conservation through rain water harvesting, waste water reclamation and other emerging practices to reduce wastage.
- Documenting and quantifying GHG resources and mitigating carbon footprint by adopting best and technologically advanced procedures and implementing best industry practices in vogue.
- Monitoring air-quality and implementing best practices in vogue to improve indoor air quality at airport terminals.
- Implementing/Adopting best Air Traffic Management facilities, practices and procedures.
- Directing, educating, sensitizing, motivating and imparting training to all employees and stakeholders to enable them to understand desired behavior towards environment health.
- Fulfilling all applicable environmental compliance obligations.

AAI is dedicated for upholding this policy with responsibility and strives to periodically review the same in-line with emerging requirements and practices.

  
(Sanjeev Kumar)  
Chairman, AAI  
Dated: 16/08/2022



## Test Report

Page No. 1/1

Sample Number : VEL/AP/01

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240100

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : AMBIENT AIR

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : Office Building  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Sampling Equipment used : RDS/FPS  
Instrument Code : VEL/INS/ENV/RDS/FPS/01  
Instrument Calibration Status : Calibrated  
Meteorological condition during monitoring : Clear Sky  
Date of Monitoring : 22/11/2025 To 23/11/2025  
Time of Monitoring : 11:00 AM To 11:00 AM  
Ambient Temperature (°C) : Min.12°C, Max.24°C  
Surrounding Activity : Human & Vehicular Activities  
Scope of Monitoring : Regulatory Requirement  
Sampling & Analysis Protocol : IS : 5182  
Sampling Duration : 24.0 Hours.  
Parameter Required : As per work order


| S.No.                 | Parameters                      | Test Method                    | Results | Units             | Limit as per NAAQS |
|-----------------------|---------------------------------|--------------------------------|---------|-------------------|--------------------|
| Discipline : Chemical |                                 |                                |         |                   |                    |
| 1                     | Particulate Matter (as PM -2.5) | IS:5182 (P-24) : 2019          | 72.15   | µg/m <sup>3</sup> | 60                 |
| 2                     | Particulate Matter (as PM -10)  | IS:5182 (P- 23) :2006 RA: 2017 | 136.20  | µg/m <sup>3</sup> | 100                |
| 3                     | Nitrogen Dioxides (as NO2)      | IS 5182 (P- 6) :2006 RA:2022   | 32.57   | µg/m <sup>3</sup> | 80                 |
| 4                     | Sulphur Dioxide (as SO2)        | IS 5182 (P- 2 ) : RA:2023      | 15.42   | µg/m <sup>3</sup> | 80                 |
| 5                     | #Carbon Monoxide (as CO)        | IS 5182 (P-10) : 1999          | 0.71    | mg/m <sup>3</sup> | 4.0                |

Note - # indicates 1 hour monitoring of CO.

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/02

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240101

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : AMBIENT AIR

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : Parking Area  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Sampling Equipment used : RDS/FPS  
Instrument Code : VEL/INS/ENV/RDS/FPS/02  
Instrument Calibration Status : Calibrated  
Meteorological condition during monitoring : Clear Sky  
Date of Monitoring : 22/11/2025 To 23/11/2025  
Time of Monitoring : 11:20 AM To 11:20 AM  
Ambient Temperature (°C) : Min.12°C, Max.24°C  
Surrounding Activity : Human & Vehicular Activities  
Scope of Monitoring : Regulatory Requirement  
Sampling & Analysis Protocol : IS : 5182  
Sampling Duration : 24.0 Hours.  
Parameter Required : As per work order


| S.No.                 | Parameters                      | Test Method                    | Results | Units             | Limit as per NAAQS |
|-----------------------|---------------------------------|--------------------------------|---------|-------------------|--------------------|
| Discipline : Chemical |                                 |                                |         |                   |                    |
| 1                     | Particulate Matter (as PM -2.5) | IS:5182 (P-24) : 2019          | 75.16   | µg/m <sup>3</sup> | 60                 |
| 2                     | Particulate Matter (as PM -10)  | IS:5182 (P- 23) :2006 RA: 2017 | 185.34  | µg/m <sup>3</sup> | 100                |
| 3                     | Nitrogen Dioxides (as NO2)      | IS 5182 (P- 6) :2006 RA:2022   | 35.20   | µg/m <sup>3</sup> | 80                 |
| 4                     | Sulphur Dioxide (as SO2)        | IS 5182 (P- 2 ) : RA:2023      | 17.15   | µg/m <sup>3</sup> | 80                 |
| 5                     | #Carbon Monoxide (as CO)        | IS 5182 (P-10) : 1999          | 0.85    | mg/m <sup>3</sup> | 4.0                |

Note - # indicates 1 hour monitoring of CO.

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/03

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240102

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : AMBIENT AIR

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : Project Site  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Sampling Equipment used : RDS/FPS  
Instrument Code : VEL/INS/ENV/RDS/FPS/03  
Instrument Calibration Status : Calibrated  
Meteorological condition during monitoring : Clear Sky  
Date of Monitoring : 22/11/2025 To 23/11/2025  
Time of Monitoring : 11:40 AM To 11:40 AM  
Ambient Temperature (°C) : Min.12°C, Max.24°C  
Surrounding Activity : Human & Vehicular Activities  
Scope of Monitoring : Regulatory Requirement  
Sampling & Analysis Protocol : IS : 5182  
Sampling Duration : 24.0 Hours.  
Parameter Required : As per work order


| S.No.                 | Parameters                              | Test Method                    | Results | Units             | Limit as per NAAQS |
|-----------------------|-----------------------------------------|--------------------------------|---------|-------------------|--------------------|
| Discipline : Chemical |                                         |                                |         |                   |                    |
| 1                     | Particulate Matter (as PM -2.5)         | IS:5182 (P-24) : 2019          | 85.34   | µg/m <sup>3</sup> | 60                 |
| 2                     | Particulate Matter (as PM -10)          | IS:5182 (P- 23) :2006 RA: 2017 | 195.34  | µg/m <sup>3</sup> | 100                |
| 3                     | Nitrogen Dioxides (as NO <sub>2</sub> ) | IS 5182 (P- 6) :2006 RA:2022   | 36.10   | µg/m <sup>3</sup> | 80                 |
| 4                     | Sulphur Dioxide (as SO <sub>2</sub> )   | IS 5182 (P- 2 ) : RA:2023      | 18.47   | µg/m <sup>3</sup> | 80                 |
| 5                     | #Carbon Monoxide (as CO)                | IS 5182 (P-10) : 1999          | 0.84    | mg/m <sup>3</sup> | 4.0                |

Note - # indicates 1 hour monitoring of CO.

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/04

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240103

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : AMBIENT NOISE

Sample Group : Atmospheric Pollution

### General Information

Sampling Location

: Office Building

Sample Collected By

: VEL Representative (Mr. Priyanshu)

Sampling Equipment used

: Sound Level Meter

Instrument Code

: VEL/INS/ENV/SLM/04

Instrument Calibration Status

: Calibrated

Meteorological condition during monitoring

: Clear Sky

Date of Monitoring

: 22/11/2025 To 23/11/2025

Time of Monitoring

: 11:10 AM To 11:10 AM

Ambient Temperature (°C)

: Min.12°C, Max.24°C

Surrounding Activity

: Human & Vehicular Activities

Scope of Monitoring

: Regulatory Requirement

Sampling & Analysis Protocol

: IS:9989 RA:2020

Sampling Duration

: 24.0 Hours.

Parameter Required

: As per work order

| S.No.                 | Parameters | Test Method     | Test Results                   |                                  | Units  |
|-----------------------|------------|-----------------|--------------------------------|----------------------------------|--------|
|                       |            |                 | Day Time (6:00 am to 10:00 pm) | Night Time (10:00 pm to 6:00 am) |        |
| Discipline : Chemical |            |                 |                                |                                  |        |
| 1                     | Leq        | IS:9989 RA:2020 | 60.45                          | 51.46                            | dB (A) |

### Ambient Noise Quality Standards as per Noise Pollution (Regulation and Control) Rules, 2000

| Area Code | Category of Area/Zone | Limits in dB(A) Leq* |            |
|-----------|-----------------------|----------------------|------------|
|           |                       | Day Time             | Night Time |
| A         | Industrial area       | 75                   | 70         |
| B         | Commercial area       | 65                   | 55         |
| C         | Residential area      | 55                   | 45         |
| D         | Silence Zone          | 50                   | 40         |

Day time shall mean from 6.00 a.m. to 10.00 p.m., Night time shall mean from 10.00 p.m. to 6.00 a.m., Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority, Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.


\*dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale 'A' which is relatable to human hearing

Note-\*A "decibel" is a unit in which noise is measured.

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/05

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240104

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : AMBIENT NOISE

Sample Group : Atmospheric Pollution

### General Information

Sampling Location

: Parking Area

Sample Collected By

: VEL Representative (Mr. Priyanshu)

Sampling Equipment used

: Sound Level Meter

Instrument Code

: VEL/INS/ENV/SLM/05

Instrument Calibration Status

: Calibrated

Meteorological condition during monitoring

: Clear Sky

Date of Monitoring

: 22/11/2025 To 23/11/2025

Time of Monitoring

: 11:50 AM To 11:50 AM

Ambient Temperature (°C)

: Min.12°C, Max.24°C

Surrounding Activity

: Human & Vehicular Activities

Scope of Monitoring

: Regulatory Requirement

Sampling & Analysis Protocol

: IS:9989 RA:2020

Sampling Duration

: 24.0 Hours.

Parameter Required

: As per work order

| S.No.                 | Parameters | Test Method     | Test Results                   |                                  | Units  |
|-----------------------|------------|-----------------|--------------------------------|----------------------------------|--------|
|                       |            |                 | Day Time (6:00 am to 10:00 pm) | Night Time (10:00 pm to 6:00 am) |        |
| Discipline : Chemical |            |                 |                                |                                  |        |
| 1                     | Leq        | IS:9989 RA:2020 | 62.74                          | 52.18                            | dB (A) |

### Ambient Noise Quality Standards as per Noise Pollution (Regulation and Control) Rules, 2000


| Area Code | Category of Area/Zone | Limits in dB(A) Leq* |            |
|-----------|-----------------------|----------------------|------------|
|           |                       | Day Time             | Night Time |
| A         | Industrial area       | 75                   | 70         |
| B         | Commercial area       | 65                   | 55         |
| C         | Residential area      | 55                   | 45         |
| D         | Silence Zone          | 50                   | 40         |

Day time shall mean from 6.00 a.m. to 10.00 p.m., Night time shall mean from 10.00 p.m. to 6.00 a.m., Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority, Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.

\*dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale 'A' which is relatable to human hearing

Note-\*A "decibel" is a unit in which noise is measured.

\*\*\*End of Report\*\*\*





## Test Report

Page No. 1/1

Sample Number : VEL/AP/06

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240105

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : AMBIENT NOISE

Sample Group : Atmospheric Pollution

### General Information

Sampling Location

: Project Site

Sample Collected By

: VEL Representative (Mr. Priyanshu)

Sampling Equipment used

: Sound Level Meter

Instrument Code

: VEL/INS/ENV/SLM/06

Instrument Calibration Status

: Calibrated

Meteorological condition during monitoring

: Clear Sky

Date of Monitoring

: 22/11/2025 To 23/11/2025

Time of Monitoring

: 12:00 PM To 12:00 PM

Ambient Temperature (°C)

: Min.12°C, Max.24°C

Surrounding Activity

: Human & Vehicular Activities

Scope of Monitoring

: Regulatory Requirement

Sampling & Analysis Protocol

: IS:9989 RA:2020

Sampling Duration

: 24.0 Hours.

Parameter Required

: As per work order

| S.No.                 | Parameters | Test Method     | Test Results                   |                                  | Units  |
|-----------------------|------------|-----------------|--------------------------------|----------------------------------|--------|
|                       |            |                 | Day Time (6:00 am to 10:00 pm) | Night Time (10:00 pm to 6:00 am) |        |
| Discipline : Chemical |            |                 |                                |                                  |        |
| 1                     | Leq        | IS:9989 RA:2020 | 63.47                          | 50.34                            | dB (A) |

### Ambient Noise Quality Standards as per Noise Pollution (Regulation and Control) Rules, 2000

| Area Code | Category of Area/Zone | Limits in dB(A) Leq* |            |
|-----------|-----------------------|----------------------|------------|
|           |                       | Day Time             | Night Time |
| A         | Industrial area       | 75                   | 70         |
| B         | Commercial area       | 65                   | 55         |
| C         | Residential area      | 55                   | 45         |
| D         | Silence Zone          | 50                   | 40         |

Day time shall mean from 6.00 a.m. to 10.00 p.m., Night time shall mean from 10.00 p.m. to 6.00 a.m., Silence zone is an area comprising not less than 100 meters around hospitals, educational institutions, courts, religious places or any other area which is declared as such by the competent authority, Mixed categories of areas may be declared as one of the four above mentioned categories by the competent authority.


\*dB(A) Leq denotes the time weighted average of the level of sound in decibels on scale 'A' which is relatable to human hearing

Note-\*A "decibel" is a unit in which noise is measured.

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/07

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240106

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : Stack Emission Monitoring

Sample Group : Atmospheric Pollution

### General Information


Sampling Location : DG Set Area (RECD)  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Instrument Code : VEL/INS/ENV/SMK/01  
Date of Sampling : 22/11/2025  
Sampling duration (Minutes) : 41.0  
Stack attached to : DG Set No.2 (1010 KVA)  
Make of stack : MS  
Type of Fuel Used : HSD  
Diameter of stack(m) : 0.30 Mtr.  
Height of stack(m) : 15.24 Mtr.  
Instrument calibration status : Calibrated  
Meteorological Condition : Clear Sky  
Ambient Temperature - Ta (°C) : 24.0  
Temperature of Stack Gases - Ts (°C) : 240.0  
Velocity of Stack Gases (m/sec.) : 9.45  
Flow rate of PM (LPM) : 21.0  
Flow rate of Gas (LPM) : 2.0  
Sampling condition : Isokinetic  
Protocol used : IS 11255 & EPA

| S.No.                 | Test Parameters                                   | Test Method                                         | Results | Units  | Limits as per CAQM |
|-----------------------|---------------------------------------------------|-----------------------------------------------------|---------|--------|--------------------|
| Discipline : Chemical |                                                   |                                                     |         |        |                    |
| 1                     | PM (at 15 % O2 Correction)                        | IS:11255 (P-1)                                      | 23.51   | mg/Nm3 | 50.0               |
| 2                     | NOX (at 15 % O2 Correction)                       | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 410.12  | mg/Nm3 | 650.0              |
| 3                     | Carbon Monoxide ( as CO ) (at 15 % O2 Correction) | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 70.61   | mg/Nm3 | 100.0              |
| 4                     | NMHC (at 15 % O2 Correction)                      | VEL/EN/STP/137, Issue No.-01, Issue date 01/11/2023 | 25.31   | mg/Nm3 | Not Specified      |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/08

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240107

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : Stack Emission Monitoring

Sample Group : Atmospheric Pollution

### General Information


Sampling Location : DG Set Area (RECD)  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Instrument Code : VEL/INS/ENV/SMK/01  
Date of Sampling : 22/11/2025  
Sampling duration (Minutes) : 41.0  
Stack attached to : DG Set No.1 (750 KVA)  
Make of stack : MS  
Type of Fuel Used : HSD  
Diameter of stack(m) : 0.30 Mtr.  
Height of stack(m) : 15.24 Mtr.  
Instrument calibration status : Calibrated  
Meteorological Condition : Clear Sky  
Ambient Temperature - Ta (°C) : 24.0  
Temperature of Stack Gases - Ts (°C) : 240.0  
Velocity of Stack Gases (m/sec.) : 8.12  
Flow rate of PM (LPM) : 22.0  
Flow rate of Gas (LPM) : 2.0  
Sampling condition : Isokinetic  
Protocol used : IS 11255 & EPA

| S.No.                 | Test Parameters            | Test Method                                         | Results | Units    | Limits as per CPCB |
|-----------------------|----------------------------|-----------------------------------------------------|---------|----------|--------------------|
| Discipline : Chemical |                            |                                                     |         |          |                    |
| 1                     | Particulate Matter (as PM) | IS:11255 (P-1) : 2019                               | 0.014   | gm/kw-hr | 0.03               |
| 2                     | Oxide of Nitrogen (as NOx) | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 0.284   | gm/kw-hr | 0.67               |
| 3                     | Total Hydrocarbon (as HC)  | VEL/EN/STP/137, Issue No.-01, Issue date 01/11/2023 | 0.055   | gm/kw-hr | 0.19               |
| 4                     | Carbon Monoxide (as CO)    | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 0.348   | gm/kw-hr | 3.5                |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/09

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240108

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : Stack Emission Monitoring

Sample Group : Atmospheric Pollution

### General Information


Sampling Location : DG Set Area (RECD)  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Instrument Code : VEL/INS/ENV/SMK/01  
Date of Sampling : 22/11/2025  
Sampling duration (Minutes) : 40.0  
Stack attached to : DG Set No.4 (750 KVA)  
Make of stack : MS  
Type of Fuel Used : HSD  
Diameter of stack(m) : 0.30 Mtr.  
Height of stack(m) : 15.24 Mtr.  
Instrument calibration status : Calibrated  
Meteorological Condition : Clear Sky  
Ambient Temperature - Ta (°C) : 24.0  
Temperature of Stack Gases - Ts (°C) : 231.0  
Velocity of Stack Gases (m/sec.) : 8.64  
Flow rate of PM (LPM) : 21.0  
Flow rate of Gas (LPM) : 2.0  
Sampling condition : Isokinetic  
Protocol used : IS 11255 & EPA

| S.No.                 | Test Parameters            | Test Method                                         | Results | Units    | Limits as per CPCB |
|-----------------------|----------------------------|-----------------------------------------------------|---------|----------|--------------------|
| Discipline : Chemical |                            |                                                     |         |          |                    |
| 1                     | Particulate Matter (as PM) | IS:11255 (P-1) : 2019                               | 0.013   | gm/kw-hr | 0.03               |
| 2                     | Oxide of Nitrogen (as NOx) | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 0.278   | gm/kw-hr | 0.67               |
| 3                     | Total Hydrocarbon (as HC)  | VEL/EN/STP/137, Issue No.-01, Issue date 01/11/2023 | 0.062   | gm/kw-hr | 0.19               |
| 4                     | Carbon Monoxide (as CO)    | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 0.384   | gm/kw-hr | 3.5                |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/10

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240109

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : Stack Emission Monitoring

Sample Group : Atmospheric Pollution

### General Information


Sampling Location : DG Set Area (RECD)  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Instrument Code : VEL/INS/ENV/SMK/01  
Date of Sampling : 22/11/2025  
Sampling duration (Minutes) : 38.0  
Stack attached to : DG Set No.3 (380 KVA)  
Make of stack : MS  
Type of Fuel Used : HSD  
Diameter of stack(m) : 0.30 Mtr.  
Height of stack(m) : 15.24 Mtr.  
Instrument calibration status : Calibrated  
Meteorological Condition : Clear Sky  
Ambient Temperature - Ta (°C) : 24.0  
Temperature of Stack Gases - Ts (°C) : 142.0  
Velocity of Stack Gases (m/sec.) : 7.54  
Flow rate of PM (LPM) : 22.0  
Flow rate of Gas (LPM) : 2.0  
Sampling condition : Isokinetic  
Protocol used : IS 11255 & EPA

| S.No.                 | Test Parameters            | Test Method                                         | Results | Units   | Limits as per CPCB |
|-----------------------|----------------------------|-----------------------------------------------------|---------|---------|--------------------|
| Discipline : Chemical |                            |                                                     |         |         |                    |
| 1                     | Particulate Matter (as PM) | IS 11255 (P-1) :2019                                | 0.012   | g/kw-hr | 0.02               |
| 2                     | Oxide of Nitrogen (as NOx) | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 0.268   | g/kw-hr | 0.40               |
| 3                     | Total Hydrocarbon (as HC)  | VEL/EN/STP/137, Issue No.-01, Issue date 01/11/2023 | 0.052   | g/kw-hr | 0.19               |
| 4                     | Carbon Monoxide (as CO)    | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 0.341   | g/kw-hr | 3.5                |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/11

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240110

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : Stack Emission Monitoring

Sample Group : Atmospheric Pollution

### General Information


Sampling Location : DG Set Area (OLD Airport)  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Instrument Code : VEL/INS/ENV/SMK/01  
Date of Sampling : 22/11/2025  
Sampling duration (Minutes) : 41.0  
Stack attached to : DG Set (125 KVA)  
Make of stack : MS  
Type of Fuel Used : HSD  
Diameter of stack(m) : 0.10 Mtr.  
Height of stack(m) : 1.98 Mtr.  
Instrument calibration status : Calibrated  
Meteorological Condition : Clear Sky  
Ambient Temperature - Ta (°C) : 24.0  
Temperature of Stack Gases - Ts (°C) : 95.0  
Velocity of Stack Gases (m/sec.) : 7.36  
Flow rate of PM (LPM) : 21.0  
Flow rate of Gas (LPM) : 2.0  
Sampling condition : Isokinetic  
Protocol used : IS 11255 & EPA

| S.No.                 | Test Parameters            | Test Method                                         | Results | Units   | Limits as per CPCB |
|-----------------------|----------------------------|-----------------------------------------------------|---------|---------|--------------------|
| Discipline : Chemical |                            |                                                     |         |         |                    |
| 1                     | Particulate Matter (as PM) | IS 11255 (P-1) :2019                                | 0.019   | g/kw-hr | 0.02               |
| 2                     | Oxide of Nitrogen (as NOx) | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 0.244   | g/kw-hr | 0.40               |
| 3                     | Total Hydrocarbon (as HC)  | VEL/EN/STP/137, Issue No.-01, Issue date 01/11/2023 | 0.043   | g/kw-hr | 0.19               |
| 4                     | Carbon Monoxide (as CO)    | VEL/EN/STP/146, Issue No.-01, Issue date 01/11/2023 | 0.361   | g/kw-hr | 3.5                |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/12

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240111

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : DG Noise

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : DG Set (125 KVA-OLD Airport)

Sample Collected By : VEL Representative (Mr. Priyanshu)

Sampling Equipment used : Sound Level Meter

Instrument Code : VEL/INS/ENV/SLM/07

Instrument Calibration Status : Calibrated

Meteorological condition during monitoring : Clear Sky

Date of Monitoring : 22/11/2025

Scope of Monitoring : Regulatory Requirement

Sampling & Analysis Protocol : IS 4758

Sampling duration (Minutes) : 30.0


Parameter Required : As Per Work Order

| S.No.                 | Parameters               | Test Method | Open the canopy of DG Set Results dB(A) | Close the canopy of DG Set (1.0 mtr. Distance) Result dB(A) | Insertion Loss |
|-----------------------|--------------------------|-------------|-----------------------------------------|-------------------------------------------------------------|----------------|
| Discipline : Chemical |                          |             |                                         |                                                             |                |
| 1                     | Leq                      | IS: 4758    | 96.5                                    | 70.3                                                        | 26.2           |
| 2                     | CPCB Limit in Leq dB (A) | --          | --                                      | 75.0 (Max.)                                                 | 25.0 (Min.)    |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/13

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240112

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : DG Noise

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : DG Set No.1 (750 KVA)

Sample Collected By : VEL Representative (Mr. Priyanshu)

Sampling Equipment used : Sound Level Meter

Instrument Code : VEL/INS/ENV/SLM/07

Instrument Calibration Status : Calibrated

Meteorological condition during monitoring : Clear Sky

Date of Monitoring : 22/11/2025

Scope of Monitoring : Regulatory Requirement

Sampling & Analysis Protocol : IS 4758

Sampling duration (Minutes) : 30.0


Parameter Required : As Per Work Order

| S.No.                 | Parameters               | Test Method | Open the canopy of DG Set Results dB(A) | Close the canopy of DG Set (1.0 mtr. Distance) Result dB(A) | Insertion Loss |
|-----------------------|--------------------------|-------------|-----------------------------------------|-------------------------------------------------------------|----------------|
| Discipline : Chemical |                          |             |                                         |                                                             |                |
| 1                     | Leq                      | IS: 4758    | 95.4                                    | 70.1                                                        | 25.3           |
| 2                     | CPCB Limit in Leq dB (A) | --          | --                                      | 75.0 (Max.)                                                 | 25.0 (Min.)    |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/14

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240113

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : DG Noise

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : DG Set No.2 (1010 KVA)

Sample Collected By : VEL Representative (Mr. Priyanshu)

Sampling Equipment used : Sound Level Meter

Instrument Code : VEL/INS/ENV/SLM/07

Instrument Calibration Status : Calibrated

Meteorological condition during monitoring : Clear Sky

Date of Monitoring : 22/11/2025

Scope of Monitoring : Regulatory Requirement

Sampling & Analysis Protocol : IS 4758

Sampling duration (Minutes) : 30.0


Parameter Required : As Per Work Order

| S.No.                 | Parameters               | Test Method | Open the canopy of DG Set Results dB(A) | Close the canopy of DG Set (1.0 mtr. Distance) Result dB(A) | Insertion Loss |
|-----------------------|--------------------------|-------------|-----------------------------------------|-------------------------------------------------------------|----------------|
| Discipline : Chemical |                          |             |                                         |                                                             |                |
| 1                     | Leq                      | IS: 4758    | 94.5                                    | 69.1                                                        | 25.4           |
| 2                     | CPCB Limit in Leq dB (A) | --          | --                                      | 75.0 (Max.)                                                 | 25.0 (Min.)    |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/15

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240114

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : DG Noise

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : DG Set No.3 (380 KVA)

Sample Collected By : VEL Representative (Mr. Priyanshu)

Sampling Equipment used : Sound Level Meter

Instrument Code : VEL/INS/ENV/SLM/07

Instrument Calibration Status : Calibrated

Meteorological condition during monitoring : Clear Sky

Date of Monitoring : 22/11/2025

Scope of Monitoring : Regulatory Requirement

Sampling & Analysis Protocol : IS 4758

Sampling duration (Minutes) : 30.0


Parameter Required : As Per Work Order

| S.No.                 | Parameters               | Test Method | Open the canopy of DG Set Results dB(A) | Close the canopy of DG Set (1.0 mtr. Distance) Result dB(A) | Insertion Loss |
|-----------------------|--------------------------|-------------|-----------------------------------------|-------------------------------------------------------------|----------------|
| Discipline : Chemical |                          |             |                                         |                                                             |                |
| 1                     | Leq                      | IS: 4758    | 99.7                                    | 72.3                                                        | 27.4           |
| 2                     | CPCB Limit in Leq dB (A) | --          | --                                      | 75.0 (Max.)                                                 | 25.0 (Min.)    |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/1

Sample Number : VEL/AP/16

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/AP/2511240115

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Name of Sample : DG Noise

Sample Group : Atmospheric Pollution

### General Information

Sampling Location : DG Set No.4 (750 KVA)

Sample Collected By : VEL Representative (Mr. Priyanshu)

Sampling Equipment used : Sound Level Meter

Instrument Code : VEL/INS/ENV/SLM/07

Instrument Calibration Status : Calibrated

Meteorological condition during monitoring : Clear Sky

Date of Monitoring : 22/11/2025

Scope of Monitoring : Regulatory Requirement

Sampling & Analysis Protocol : IS 4758

Sampling duration (Minutes) : 30.0


Parameter Required : As Per Work Order

| S.No.                 | Parameters               | Test Method | Open the canopy of DG Set Results dB(A) | Close the canopy of DG Set (1.0 mtr. Distance) Result dB(A) | Insertion Loss |
|-----------------------|--------------------------|-------------|-----------------------------------------|-------------------------------------------------------------|----------------|
| Discipline : Chemical |                          |             |                                         |                                                             |                |
| 1                     | Leq                      | IS: 4758    | 98.4                                    | 72.2                                                        | 26.2           |
| 2                     | CPCB Limit in Leq dB (A) | --          | --                                      | 75.0 (Max.)                                                 | 25.0 (Min.)    |

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/2

Sample Number : VEL/PE/01

Name & Address of the Party : M/s Airports Authority of India  
Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/PE/2511240024

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Sampling Date : 22/11/2025

Sampling Quantity : 2.0 Ltr. + 250 ml


Sampling Type : Grab

Name of Sample : Waste Water (STP Inlet)  
Sample Group : Pollution & Environment  
Location : STP Plant (200 KLD)  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Environmental Condition : 25±2°C  
Sampling and Analysis Protocol : IS, APHA & STP

| S.No.                 | Test Parameters          | Test Method                                          | Result | Unit |
|-----------------------|--------------------------|------------------------------------------------------|--------|------|
| Discipline : Chemical |                          |                                                      |        |      |
| 1                     | pH (at 25°C)             | IS:3025 (P-11):2022(Electrode Method)                | 6.51   | --   |
| 2                     | Total Suspended Solids   | IS: 3025 (P-17):2022(Gravimetric Method)             | 250.00 | mg/L |
| 3                     | Total Nitrogen           | VEL/STP/EN/ 08, Issue No.- 01, Issue date 01/11/2023 | 18.00  | mg/L |
| 4                     | BOD (3 Days at 27°C)     | IS:3025:Part-44: 2023                                | 152.00 | mg/L |
| 5                     | COD at 150°C             | APHA, 24th Edition 2023, 5220 B Open Reflux Method   | 540.00 | mg/L |
| 6                     | Total Phosphorous (as P) | IS:3025:P-31/Sec- 1):2022 (Stannous Chloride method) | 9.00   | mg/L |



Reviewed by



Authorized Signatory



## Test Report

Page No. 2/2

Sample Number : VEL/PE/01


Report No. : VEL/PE/2511240024

| S.No.                   | Test Parameters | Test Method         | Result | Unit      |
|-------------------------|-----------------|---------------------|--------|-----------|
| Discipline : Biological |                 |                     |        |           |
| 7                       | Fecal Coliform  | IS 1622 (3.3): 1981 | 500    | MPN/100ml |

\*\*\*End of Report\*\*\*



Reviewed by



Authorized Signatory



## Test Report

Page No. 1/2

Sample Number : VEL/PE/02

Name & Address of the Party : M/s Airports Authority of India  
Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/PE/2511240025

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025


Sampling Date : 22/11/2025

Sampling Quantity : 2.0 Ltr. + 250 ml

Sampling Type : Grab

Name of Sample : Waste Water (STP Outlet)  
Sample Group : Pollution & Environment  
Location : STP Plant (200 KLD)  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Environmental Condition : 25±2°C  
Parameter Required : As Per Work Order  
Analysis Protocol : IS, APHA & STP

| S.No.                 | Test Parameters            | Test Method                                          | Result | Unit | Environment (Protection) Amendment Rules, 2017 |               |                     |
|-----------------------|----------------------------|------------------------------------------------------|--------|------|------------------------------------------------|---------------|---------------------|
|                       |                            |                                                      |        |      | Inland Surface Water                           | Public Sewers | Land for Irrigation |
| Discipline : Chemical |                            |                                                      |        |      |                                                |               |                     |
| 1                     | pH (at 25°C)               | IS:3025 (P-11):2022(Electode Method)                 | 7.61   | --   | 6.5 - 9.0                                      | 6.5 - 9.0     | 6.5 - 9.0           |
| 2                     | Total Suspended Solids,max | IS: 3025 (P-17):2022(Gravimetric Method)             | 32.00  | mg/L | 50                                             | 50            | 50                  |
| 3                     | Total Nitrogen             | VEL/STP/EN/ 08, Issue No.- 01,Issue date 01/11/2023  | 6.00   | mg/L | --                                             | --            | --                  |
| 4                     | BOD (3 Days at 27°C),Max   | IS:3025:Part-44: 2023                                | 12.00  | mg/L | 20                                             | 20            | 20                  |
| 5                     | COD at 150°C               | APHA, 24th Edition 2023, 5220 B Open Reflux Method   | 85.00  | mg/L | --                                             | --            | --                  |
| 6                     | Total Phosphorous (as P)   | IS:3025:P-31/Sec- 1):2022 (Stannous Chloride method) | 0.34   | mg/L | --                                             | --            | --                  |



Authorized Signatory



## Test Report


Page No. 2/2

Sample Number : VEL/PE/02

Report No. : VEL/PE/2511240025

| S.No.                   | Test Parameters | Test Method         | Result | Unit       | Environment (Protection) Amendment Rules, 2017 |               |                     |
|-------------------------|-----------------|---------------------|--------|------------|------------------------------------------------|---------------|---------------------|
|                         |                 |                     |        |            | Inland Surface Water                           | Public Sewers | Land for Irrigation |
| Discipline : Biological |                 |                     |        |            |                                                |               |                     |
| 7                       | Fecal Coliform  | IS 1622 (3.3): 1981 | 60     | MPN/10 Oml | <1000                                          | <1000         | <1000               |

\*\*\*End of Report\*\*\*



Authorized Signatory



## Test Report

Page No. 1/4

Sample Number : VEL/W/01

Name & Address of the Party : M/s Airports Authority of India

Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/W/2511240013

Format No : 7.8 F 03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Sampling Date : 22/11/2025

Sampling Quantity : 5.0 Ltr. + 250 ml

Sampling Type : Grab

Name of Sample : Tap Water

Sample Group : Water/Residues and contaminants in Water


Location : Parking Area

Sample Collected by : VEL Representative (Mr. Priyanshu)

Environmental Condition : 25±2°C

Sampling and Analysis Protocol : APHA & IS

| S.No.                 | Test Parameters                             | Test Method                                       | Results      | Units | Requirement as per IS:10500-2012 |                    |
|-----------------------|---------------------------------------------|---------------------------------------------------|--------------|-------|----------------------------------|--------------------|
|                       |                                             |                                                   |              |       | Acceptable Limits                | Permissible Limits |
| Discipline : Chemical |                                             |                                                   |              |       |                                  |                    |
| 1                     | pH (at 25°C)                                | IS:3025 (Part 11):2022 (Using by Electrode)       | 7.41         | --    | 6.5 to 8.5                       | No Relaxation      |
| 2                     | Colour,max                                  | IS:3025 (Part-4) :2021 (Visual Comparison Method) | BLQ(LOQ-1.0) | Hazen | 5                                | 15                 |
| 3                     | Turbidity,max                               | IS:3025:P-10: 2023 (Nephelometric                 | <1.0         | NTU   | 1                                | 5                  |
| 4                     | Odour                                       | IS:3025 Part-5: 2018                              | Agreeable    | --    | Agreeable                        | Agreeable          |
| 5                     | Taste                                       | IS 3025 (Part 8): 2023                            | Agreeable    | --    | Agreeable                        | Agreeable          |
| 6                     | Total Dissolved Solids (at 180°C ± 1°C),max | IS:3025:P-16: 2023 (Gravimetric Method)           | 220.00       | mg/L  | 500                              | 2000               |
| 7                     | Calcium (as Ca),max                         | IS:3025:Part-40: 1991 (EDTA Titrimetric Method)   | 24.00        | mg/L  | 75                               | 200                |
| 8                     | Alkalinity (as CaCO3)                       | IS:3025:Part 23:2023 (Indicator Method)           | 152.00       | mg/L  | 200                              | 600                |
| 9                     | Chloride (as Cl),max                        | IS:3025:Part-32:1988 (Argentometric Method)       | 78.32        | mg/L  | 250                              | 1000               |
| 10                    | Magnesium (as Mg),max                       | IS:3025:P-46:2023 (Volumetric method using EDTA)  | 17.49        | mg/L  | 30                               | 100                |






## Test Report

Page No. 2/4

Sample Number : VEL/W/01

Report No. : VEL/W/2511240013

| S.No. | Test Parameters                                           | Test Method                                                                | Results        | Units | Requirement as per IS:10500-2012 |                    |
|-------|-----------------------------------------------------------|----------------------------------------------------------------------------|----------------|-------|----------------------------------|--------------------|
|       |                                                           |                                                                            |                |       | Acceptable Limits                | Permissible Limits |
| 11    | Total Hardness (as CaCO <sub>3</sub> ),max                | IS:3025:P-21:2009 (EDTA Method)                                            | 132.00         | mg/L  | 200                              | 600                |
| 12    | Sulphate (as SO <sub>4</sub> ),max                        | IS:3025: (Part 24/Sec-1):2022(Turbidity Method)                            | 23.30          | mg/L  | 200                              | 400                |
| 13    | Fluoride (as F),max                                       | APHA 4500 F-D: 24th Edition : 2023 (SPADNS Method)                         | 0.15           | mg/L  | 1.0                              | 1.5                |
| 14    | Nitrate (as NO <sub>3</sub> ),max                         | IS :3025 P-34/Sec1)2023: (Screening Method)                                | 12.47          | mg/L  | 45.0                             | No Relaxation      |
| 15    | Iron (as Fe),max                                          | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.01)  | mg/L  | 1.0                              | No Relaxation      |
| 16    | Aluminium (as Al),max                                     | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.005) | mg/L  | 0.03                             | 0.2                |
| 17    | Boron (as B),max                                          | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.01)  | mg/L  | 0.5                              | 2.4                |
| 18    | Total Chromium (as Cr),max                                | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.002) | mg/L  | 0.05                             | No Relaxation      |
| 19    | Phenolic Compounds (C <sub>6</sub> H <sub>5</sub> OH),max | Clause-6 of IS:3025 (P-43/Sec-1):2022, (With Chloroform Extraction Method) | BLQ(LOQ-0.001) | mg/L  | 0.001                            | 0.002              |
| 20    | Mineral Oil,max                                           | IS 3025 (Part 39),Infrared Spectroscopic Method                            | BLQ(LOQ-0.5)   | mg/L  | 1.0                              | No Relaxation      |
| 21    | Anionic Detergents (as MBAS),max                          | IS:3025:P-68:2019 (Methylene Blue Method)                                  | BLQ(LOQ-0.005) | mg/L  | 0.2                              | 1.0                |
| 22    | Zinc (as Zn),max                                          | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.001) | mg/L  | 5.0                              | 15.0               |
| 23    | Copper (as Cu),max                                        | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.002) | mg/L  | 0.05                             | 1.5                |
| 24    | Manganese (as Mn),max                                     | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.001) | mg/L  | 0.1                              | 0.3                |
| 25    | Selenium (as Se),max                                      | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.001) | mg/L  | 0.01                             | No Relaxation      |






## Test Report

Page No. 3/4

Sample Number : VEL/W/01

Report No. : VEL/W/2511240013

| S.No. | Test Parameters     | Test Method                                                  | Results             | Units | Requirement as per<br>IS:10500-2012 |                       |
|-------|---------------------|--------------------------------------------------------------|---------------------|-------|-------------------------------------|-----------------------|
|       |                     |                                                              |                     |       | Acceptable<br>Limits                | Permissible<br>Limits |
| 26    | Cadmium (as Cd),max | VEL/W/STP/03, Issue No. - 01,Issue<br>date-01/11/2023:2023   | BLQ(LOQ-0.0<br>02)  | mg/L  | 0.003                               | No Relaxation         |
| 27    | Lead (as Pb),max    | VEL/W/STP/03, Issue No. - 01,Issue<br>date-01/11/2023:2023   | BLQ(LOQ-0.0<br>02)  | mg/L  | 0.01                                | No Relaxation         |
| 28    | Cyanide (as CN),max | IS 3025 (P-27/Sec1) :2021(Pyridine<br>Barbituric Acid Method | BLQ(LOQ-0.0<br>2)   | mg/L  | 0.05                                | No Relaxation         |
| 29    | Arsenic (as As),max | VEL/W/STP/03, Issue No. - 01,Issue<br>date-01/11/2023:2023   | BLQ(LOQ-0.0<br>05)  | mg/L  | 0.01                                | No Relaxation         |
| 30    | Mercury (as Hg),max | VEL/W/STP/03, Issue No. - 01,Issue<br>date-01/11/2023:2023   | BLQ(LOQ-0.0<br>005) | mg/L  | 0.001                               | No Relaxation         |





## Test Report

Page No. 4/4


Sample Number : VEL/W/01

Report No. : VEL/W/2511240013

| S.No.                   | Test Parameters | Test Method | Results | Units   | Requirement as per<br>IS:10500-2012                   |                       |
|-------------------------|-----------------|-------------|---------|---------|-------------------------------------------------------|-----------------------|
|                         |                 |             |         |         | Acceptable<br>Limits                                  | Permissible<br>Limits |
| Discipline : Biological |                 |             |         |         |                                                       |                       |
| 31                      | Total Coliform  | IS 15185    | Absent  | /100 ml | Shall not be<br>detectable in<br>any 100 ml<br>sample | --                    |
| 32                      | E.coli          | IS 15185    | Absent  | /100 ml | Shall not be<br>detectable in<br>any 100 ml<br>sample | --                    |

BLQ-Below Limit of Quantification, LOQ- Limit of Quantification

\*\*\*End of Report\*\*\*








## Test Report

Page No. 2/4

Sample Number : VEL/W/02

Report No. : VEL/W/2511240014

| S.No. | Test Parameters                                           | Test Method                                                                | Results        | Units | Requirement as per IS:10500-2012 |                    |
|-------|-----------------------------------------------------------|----------------------------------------------------------------------------|----------------|-------|----------------------------------|--------------------|
|       |                                                           |                                                                            |                |       | Acceptable Limits                | Permissible Limits |
| 11    | Total Hardness (as CaCO <sub>3</sub> ),max                | IS:3025:P-21:2009 (EDTA Method)                                            | 67.00          | mg/L  | 200                              | 600                |
| 12    | Sulphate (as SO <sub>4</sub> ),max                        | IS:3025: (Part 24/Sec-1):2022(Turbidity Method)                            | 6.00           | mg/L  | 200                              | 400                |
| 13    | Fluoride (as F),max                                       | APHA 4500 F-D: 24th Edition : 2023 (SPADNS Method)                         | BLQ(LOQ-0.2)   | mg/L  | 1.0                              | 1.5                |
| 14    | Nitrate (as NO <sub>3</sub> ),max                         | IS :3025 P-34/Sec1)2023: (Screening Method)                                | 2.18           | mg/L  | 45.0                             | No Relaxation      |
| 15    | Iron (as Fe),max                                          | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.01)  | mg/L  | 1.0                              | No Relaxation      |
| 16    | Aluminium (as Al),max                                     | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.005) | mg/L  | 0.03                             | 0.2                |
| 17    | Boron (as B),max                                          | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.01)  | mg/L  | 0.5                              | 2.4                |
| 18    | Total Chromium (as Cr),max                                | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.002) | mg/L  | 0.05                             | No Relaxation      |
| 19    | Phenolic Compounds (C <sub>6</sub> H <sub>5</sub> OH),max | Clause-6 of IS:3025 (P-43/Sec-1):2022, (With Chloroform Extraction Method) | BLQ(LOQ-0.001) | mg/L  | 0.001                            | 0.002              |
| 20    | Mineral Oil,max                                           | IS 3025 (Part 39),Infrared Spectroscopic Method                            | BLQ(LOQ-0.5)   | mg/L  | 1.0                              | No Relaxation      |
| 21    | Anionic Detergents (as MBAS),max                          | IS:3025:P-68:2019 (Methylene Blue Method)                                  | BLQ(LOQ-0.005) | mg/L  | 0.2                              | 1.0                |
| 22    | Zinc (as Zn),max                                          | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.001) | mg/L  | 5.0                              | 15.0               |
| 23    | Copper (as Cu),max                                        | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.002) | mg/L  | 0.05                             | 1.5                |
| 24    | Manganese (as Mn),max                                     | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.001) | mg/L  | 0.1                              | 0.3                |
| 25    | Selenium (as Se),max                                      | VEL/W/STP/03, Issue No. - 01,Issue date-01/11/2023:2023                    | BLQ(LOQ-0.001) | mg/L  | 0.01                             | No Relaxation      |






## Test Report

Page No. 3/4

Sample Number : VEL/W/02

Report No. : VEL/W/2511240014

| S.No. | Test Parameters     | Test Method                                                  | Results             | Units | Requirement as per<br>IS:10500-2012 |                       |
|-------|---------------------|--------------------------------------------------------------|---------------------|-------|-------------------------------------|-----------------------|
|       |                     |                                                              |                     |       | Acceptable<br>Limits                | Permissible<br>Limits |
| 26    | Cadmium (as Cd),max | VEL/W/STP/03, Issue No. - 01,Issue<br>date-01/11/2023:2023   | BLQ(LOQ-0.0<br>02)  | mg/L  | 0.003                               | No Relaxation         |
| 27    | Lead (as Pb),max    | VEL/W/STP/03, Issue No. - 01,Issue<br>date-01/11/2023:2023   | BLQ(LOQ-0.0<br>02)  | mg/L  | 0.01                                | No Relaxation         |
| 28    | Cyanide (as CN),max | IS 3025 (P-27/Sec1) :2021(Pyridine<br>Barbituric Acid Method | BLQ(LOQ-0.0<br>2)   | mg/L  | 0.05                                | No Relaxation         |
| 29    | Arsenic (as As),max | VEL/W/STP/03, Issue No. - 01,Issue<br>date-01/11/2023:2023   | BLQ(LOQ-0.0<br>05)  | mg/L  | 0.01                                | No Relaxation         |
| 30    | Mercury (as Hg),max | VEL/W/STP/03, Issue No. - 01,Issue<br>date-01/11/2023:2023   | BLQ(LOQ-0.0<br>005) | mg/L  | 0.001                               | No Relaxation         |





## Test Report

Page No. 4/4

Sample Number : VEL/W/02

Report No. : VEL/W/2511240014


| S.No.                   | Test Parameters | Test Method | Results | Units   | Requirement as per<br>IS:10500-2012                   |                       |
|-------------------------|-----------------|-------------|---------|---------|-------------------------------------------------------|-----------------------|
|                         |                 |             |         |         | Acceptable<br>Limits                                  | Permissible<br>Limits |
| Discipline : Biological |                 |             |         |         |                                                       |                       |
| 31                      | Total Coliform  | IS 15185    | Absent  | /100 ml | Shall not be<br>detectable in<br>any 100 ml<br>sample | --                    |
| 32                      | E.coli          | IS 15185    | Absent  | /100 ml | Shall not be<br>detectable in<br>any 100 ml<br>sample | --                    |

BLQ-Below Limit of Quantification, LOQ- Limit of Quantification

\*\*\*End of Report\*\*\*



Reviewed By



Authorized Signatory



## Test Report

Page No. 1/2

Sample Number : VEL/PE/01

Name & Address of the Party : M/s Airports Authority of India  
Expansion of Civil Enclave at Jammu Airport, Jammu & Kashmir.

Report No. : VEL/PE/2511240023

Format No : 7.8 F-03

Party Reference No : Nil

Reporting Date : 29/11/2025

Period of Analysis : 24/11/2025-29/11/2025

Receipt Date : 24/11/2025

Sampling Date : 22/11/2025


Sampling Quantity : 2.0 Kg

Sampling Type : Composite

Packing Status : Temp. Sealed

Name of Sample : SOIL  
Sample Group : Pollution & Environment  
Location : Project Site  
Sample Collected By : VEL Representative (Mr. Priyanshu)  
Environmental Condition : 25±2°C  
Parameter Required : As Per Work Order  
Sampling and Analysis Protocol : IS:2720 & STP

| S.No.                 | Parameters              | Test Method                                         | Results  | Units |
|-----------------------|-------------------------|-----------------------------------------------------|----------|-------|
| Discipline : Chemical |                         |                                                     |          |       |
| 1                     | pH (at 25°C)            | IS : 2720 (P-26)                                    | 7.52     | --    |
| 2                     | Electrical Conductivity | IS :14767                                           | 0.364    | mS/cm |
| 3                     | Colour                  | VEL/EN/STP/67, Issue No.- 01, Issue date 01/11/2023 | Brownish | --    |
| 4                     | Water holding capacity  | VEL/EN/STP/86, Issue No.- 01, Issue date 01/11/2023 | 32.41    | %     |
| 5                     | Bulk density            | VEL/EN/STP/59, Issue No.- 01, Issue date 01/11/2023 | 1.55     | gm/cc |
| 6                     | Chloride (as Cl)        | VEL/EN/STP/69, Issue No.- 01, Issue date 01/11/2023 | 152.34   | mg/kg |
| 7                     | Calcium (as Ca)         | VEL/EN/STP/72, Issue No.- 01, Issue date 01/11/2023 | 132.54   | mg/kg |
| 8                     | Sodium (as Na)          | VEL/EN/STP/62, Issue No.- 01, Issue date 01/11/2023 | 104.15   | mg/kg |
| 9                     | Potassium (as K)        | VEL/EN/STP/61, Issue No.- 01, Issue date 01/11/2023 | 85.34    | mg/kg |
| 10                    | Organic Matter          | IS 2720 (P-22)                                      | 0.51     | %     |



Authorized Signatory



## Test Report

Page No. 2/2


Sample Number : VEL/PE/01

Report No. : VEL/PE/2511240023

| S.No. | Parameters                | Test Method                                         | Results      | Units     |
|-------|---------------------------|-----------------------------------------------------|--------------|-----------|
| 11    | Magnesium (as Mg)         | VEL/EN/STP/72, Issue No.- 01, Issue date 01/11/2023 | 36.12        | mg/kg     |
| 12    | Available Nitrogen (as N) | IS:14684                                            | 215.34       | kg. /hec. |
| 13    | Available Phosphours      | VEL/EN/STP/73, Issue No.- 01, Issue date 01/11/2023 | 26.30        | kg. /hec. |
| 14    | Total Zinc (as Zn)        | VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023 | 22.15        | mg/kg     |
| 15    | Total Manganese (as Mn)   | VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023 | 14.15        | mg/kg     |
| 16    | Total Chromium (as Cr)    | VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023 | 10.32        | mg/kg     |
| 17    | Total Lead (as Pb)        | VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023 | 5.10         | mg/kg     |
| 18    | Total Cadmium (as Cd)     | VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023 | BLQ(LOQ-0.5) | mg/kg     |
| 19    | Total Copper (as Cu)      | VEL/HW/STP/03, Issue No.- 01, Issue date 01/11/2023 | 8.24         | mg/kg     |
| 20    | Soil Texture              | VEL/EN/STP/64, Issue No.- 01, Issue date 01/11/2023 | Sandy Loam   | --        |

BLQ-Below Limit of Quantification, LOQ- Limit of Quantification

\*\*\*End of Report\*\*\*



Authorized Signatory